

SECTION 8 ALTERNATIVES ANALYSIS & RECOMMENDATIONS FOR OTHER LARGE RESERVOIRS

This section provides background information and discusses the analysis of sediment management alternatives and recommendations for the following reservoirs:

- Big Tujunga Reservoir
- Devil's Gate Reservoir *
- Pacoima Reservoir
- Puddingstone Reservoir
- San Dimas Reservoir
- Santa Anita Reservoir

As discussed in Sections 3 and 6, in general, these facilities are larger than some of the other reservoirs in respect to the size of the dam, reservoir, drainage area, and sediment accumulation. Additionally, all the reservoirs above except for Devil's Gate Reservoir are operated with a pool of water.

*This Strategic Plan only provides background information for Devil's Gate Reservoir because the Flood Control District is currently in the process of preparing an Environmental Impact Report (EIR) for Devil's Gate Reservoir Sediment Removal and Management Project. Since the EIR will thoroughly discuss all possible alternatives to remove, transport, and place sediment for Devil's Gate Reservoir, this Strategic Plan does not include alternatives for the reservoir.

Similar to Section 7, discussion of the alternatives for each reservoir is organized based on the different phases of the cleanout process, specifically:

1. Staging and Temporary Sediment Storage Areas
2. Sediment Removal Alternatives
3. Transportation Alternatives
4. Placement Alternatives

After the individual alternatives are discussed, combined alternatives that address the entire sediment management process are presented. Combined alternatives were developed by grouping a removal alternative with a transportation alternative and a placement alternative. The total cost of implementing the combined alternative is presented along with a review of the impacts. This Strategic Plan provides recommendations that will guide development of specific cleanout plans for each one of the reservoirs. However, as specific cleanout plans are developed additional alternatives may be considered.

8.1 BIG TUJUNGA RESERVOIR

8.1.1 BACKGROUND

Big Tujunga Dam, shown in Figure 8-1, is a variable radius arch concrete dam that was constructed between 1930 and 1931 and had an original storage capacity at spillway of approximately 10.1 million cubic yards (MCY). In 2011, a retrofit project to ensure the dam's seismic stability and increase spillway capacity was completed. With a drainage area of approximately 82.3 square miles, Big Tujunga Dam is operated for flood risk management and water conservation purposes. Big Tujunga Reservoir is not accessible to the public and is not used for recreation.

Figure 8-1 Photo of Big Tujunga Dam



8.1.1.1 LOCATION


Big Tujunga Reservoir is located within Federal land in the Angeles National Forest, in the Big Tujunga Canyon of the San Gabriel Mountains, approximately 8 miles east of the Sunland community of the City of Los Angeles. Big Tujunga Creek, Fox Creek, and a few unnamed, natural streams that traverse the San Gabriel Mountains flow into Big Tujunga Reservoir. The waterway downstream of the dam is known as Big Tujunga Wash. The wash flows through Big Tujunga Wash Mitigation Area and into Hansen Flood Control Basin, an Army Corps of Engineers facility used to manage the risk of floods. Figure 8-2 shows the location of Big Tujunga Reservoir and several key facilities. Figure 8-3 shows an aerial of the reservoir.

There are two sediment placement sites (SPSs) within the immediate vicinity of Big Tujunga Reservoir – Maple SPS and Big Tujunga SPS. Big Tujunga SPS has very little remaining capacity. As of 2012, Maple SPS had an estimated remaining capacity of approximately 4.4 MCY.

Figure 8-2 Big Tujunga Reservoir Vicinity Map



Figure 8-3 Big Tujunga Reservoir Aerial Image



8.1.1.2 ACCESS

There are two access roads maintained by the Flood Control District that provide access to the Big Tujunga Dam and the body of the reservoir, as shown in Figure 8-4. One of the access roads is a fully paved two-way access road that runs to a parking area on the south abutment of the dam and continues past the dam as an unpaved road, providing access to the body of the reservoir. The other access road is an unpaved access road that stems from the paved access road, partially travels along Big Tujunga Wash, passes by the north abutment, and provides a second access point to the body of the reservoir.

Figure 8-4 Access roads to Big Tujunga Dam and Reservoir



8.1.1.3 DAM OUTLETS

In addition to being equipped with a variety of valves, Big Tujunga Dam is also equipped with a sluiceway controlled by a 5- by 5-foot sluice gate.


8.1.1.4 DOWNSTREAM FLOOD CONTROL & WATER CONSERVATION SYSTEM COMPONENTS

Water that passes through Big Tujunga Dam travels approximately 14 miles along Big Tujunga Wash to the Army Corps of Engineers' Hansen Flood Control Basin. Between the aforementioned facilities, the wash retains its natural characteristics and is augmented by numerous creeks. Downstream of Hansen Flood Control Basin water flows along Tujunga Wash, a concrete-lined channel. The channel passes by Hansen Spreading Grounds and Tujunga Spreading Grounds. Near Studio City, Tujunga Wash flows into Los Angeles River.

8.1.1.5 SEDIMENT DEPOSITION AND REMOVAL HISTORY

Figure 8-5 shows the approximate sediment storage in Big Tujunga Reservoir since the reservoir's first debris season in the early 1930s. For reference purposes, the figure shows the original reservoir capacity at spillway lip and the maximum sediment storage that allows for the storage of one incoming design debris event (DDE). Due to the configuration of Big Tujunga Reservoir, capacity is not available for two DDEs at this location.

Figure 8-5 Graph of Historical Sediment Storage at Big Tujunga Reservoir



Per the Flood Control District's records, which are summarized in Table 8-1, between Big Tujunga Reservoir's first debris season and June 2012, sediment has been removed from the reservoir on 17 occasions. Sluicing operations have been conducted 10 times, starting with the first removal activity shown by the 1940 survey. Prior to 1969, sluicing was the only method used to remove sediment from the reservoir. After 1970 only one small sluicing operation was conducted in 1982. Since 1970 excavation has been the dominant mode of cleanout. Big Tujunga SPS and Maple SPS have been used for the placement of some of the material removed from the reservoir.


Table 8-1 Big Tujunga Reservoir historical sediment accumulation and removal

Survey Date		Reservoir Capacity (MCY)	Quantity Sluiced (MCY)	Quantity Excavated (MCY)	Sediment Accumulated Between Surveys (MCY)	Sediment in Storage (MCY)
October	1930	10.07	-	-	-	-
May	1938	7.64	-	-	2.43	2.43
October	1939	7.24	-	-	0.40	2.83
February	1940	7.37	0.13	-	-	2.70
July	1941	7.14	1.24	-	1.47	2.93
February	1943	6.52	-	-	0.62	3.54
April	1943	6.83	0.31	-	-	3.23
June	1944	6.83	0.27	-	0.27	3.23
September	1952	6.61	-	-	0.22	3.45
October	1953	6.61	-	-	-	3.45
June	1958	6.65	0.21	-	0.18	3.42
July	1962	6.56	0.12	-	0.22	3.51
October	1966	6.16	-	-	0.40	3.91
March	1969	4.45	0.01	0.14	1.87	5.62
November	1969	6.34	0.53	1.36	-	3.72
February	1970	7.21	-	0.87	-	2.85
October	1970	9.72	0.30	2.21	-	0.34
March	1978	8.89	-	-	0.83	1.17
April	1978	7.00	-	-	1.89	3.07
May	1979	7.10	-	0.10	-	2.97
December	1979	9.23	-	2.13	-	0.84
March	1980	7.50	-	-	1.73	2.57
May	1981	7.57	-	0.07	-	2.50
December	1981	8.52	-	0.95	-	1.55
May	1982	8.85	0.03	0.30	-	1.22
November	1982	10.03	-	1.18	-	0.04
April	1983	9.28	-	-	0.75	0.79
December	1986	9.10	-	-	0.18	0.97
July	1992	9.00	-	-	0.10	1.07
June	1993	8.63	-	-	0.36	1.43
November	1995	9.74	-	1.11	-	0.33
October	2009	9.34	-	-	0.40	0.72
August	2010	8.49	-	-	0.86	1.58
August	2011	8.11	-	-	0.38	1.96

8.1.1.6 SPECIAL CONDITIONS

Big Tujunga Wash Mitigation Area is located downstream of Big Tujunga Reservoir, just upstream of Hansen Flood Control Basin. The site has a conservation easement and is partly owned by the Flood Control District. The conservation easement and use as a mitigation area prohibit certain activities within the property. Figure 8-6 shows an aerial view of Big Tujunga Wash Mitigation Area.

Figure 8-6 Big Tujunga Wash Mitigation Area



8.1.2 PLANNING QUANTITY & APPROACH

As described in Section 5, the projected 20-year sediment accumulation at Big Tujunga Reservoir is 5.2 MCY. The Flood Control District is also planning to remove the sediment currently in the reservoir, which amounts to approximately 2 MCY and resulted largely from the Station Fire of 2009. Therefore, a total of approximately 7.2 MCY of sediment are planned for removal during the 20-year planning period.

Approximately two thirds of Big Tujunga Reservoir's total 7.2-MCY planning quantity consists of material with particle sizes that are small enough to be dredged or sluiced. Given this assumption, if dredging or sluicing was to be employed, approximately 4.8 MCY of sediment could potentially be dredged or sluiced while the remaining 2.4 MCY of larger-sized material would need to be excavated.

8.1.3 POTENTIAL STAGING AND TEMPORARY SEDIMENT STORAGE AREA

8.1.3.1 HANSEN FLOOD CONTROL BASIN

Hansen Flood Control Basin – Background

Hansen Flood Control Basin, shown in Figure 8-7, is a facility owned and operated by the Army Corps of Engineers that is located approximately 14 miles downstream of Big Tujunga Dam at the confluence of Big Tujunga Wash and Little Tujunga Wash, along the northeastern edge of the San Fernando Valley. The flood control basin reduces the

risk from debris-laden floodwaters along Tujunga Wash between the facility and the Los Angeles River. A secondary use of the flood control basin is recreation. Hansen Dam directs flows from the flood control basin to the concrete-lined Tujunga Wash.

Hansen Flood Control Basin could potentially be suitable as the outlet of a slurry pipeline or the endpoint of a sluicing operation from Big Tujunga Reservoir. Based on discussions with the Army Corps of Engineers regarding the use of some of their other facilities in sediment management operations by the Flood Control District, it is assumed that the Flood Control District would need to pre-excavate the expected amount of sediment to be delivered to Hansen Flood Control Basin. Assuming that all the material that could potentially be dredged or sluiced from Big Tujunga Reservoir could be temporarily stored at the flood control basin, that would mean a total of 4.8 MCY of sediment would have to be pre-excavated and removed from Hansen Flood Control Basin. The entire 4.8 MCY would not be removed at one time; they would be distributed among the number of dredging or sluicing projects from Big Tujunga Reservoir.

Figure 8-7 Hansen Flood Control Basin



Hansen Flood Control Basin – Environmental Impacts

Hansen Flood Control Basin includes environmentally sensitive areas. Studies would be needed to specifically identify what is actually located within the flood control basin and how impacts to the existing habitats could be avoided, minimized, or mitigated.

Water quality would be impacted at Hansen Flood Control Basin if it were to serve as the outlet of a slurry pipeline or the endpoint of a sluicing operation.

Air quality impacts are possible as a result of removing sediment within Hansen Flood Control Basin and operations to transport it to another location.

Hansen Flood Control Basin – Social Impacts

Traffic and noise would increase near Hansen Flood Control Basin during removal of sediment from the flood control basin in preparation for deliveries of sediment from Big Tujunga Reservoir via a slurry pipeline or sluicing. The hours of operation at Hansen Flood Control Basin could be limited to minimize impacts.

The visual and scenic characteristics of the flood control basin would also be impacted by pre-excavation operations and delivery of sediment via slurry pipeline or sluicing. Additionally, the sediment deliveries from Big Tujunga Reservoir could result in odor impacts and the attraction of vectors.

Deliveries of water and sediment to Hansen Flood Control Basin via a slurry pipeline from Big Tujunga Reservoir or via Tujunga Wash after a sluicing operation at the reservoir could impact recreational resources at the flood control basin. Impacts could possibly be minimized by adjusting flow rates or by placing berms to divert them to the least used areas.

Hansen Flood Control Basin – Implementability

The Flood Control District would need to coordinate with the Army Corps of Engineers for use of Hansen Flood Control Basin as a temporary sediment storage area. Coordination would involve issues such as pre-excavation of material, permission to truck or place a conveyor within the flood control basin in order to remove the sediment, etc. The Flood Control District would also need to obtain environmental regulatory permits.

Hansen Flood Control Basin – Performance

Existing habitat within Hansen Flood Control Basin could potentially limit the capacity that could be made available at the flood control basin for sediment storage. This possibility needs to be considered.

Using Hansen Flood Control Basin as the endpoint of dredging and sluicing operations from Big Tujunga Reservoir would reduce the distance sediment would have to travel on other transportation methods. Sediment pre-excavated from Hansen Flood Control Basin in preparation for the deliveries of sediment from Big Tujunga Reservoir could be trucked or transported via a conveyor belt to a pit in Sun Valley.

Hansen Flood Control Basin – Cost

The cost associated with using Hansen Flood Control Basin as a temporary sediment storage area depends on the amount of sediment to be stored at the flood control basin and the destination of the sediment needing to be pre-excavated from the basin. The estimated cost to excavate sediment from a facility like Hansen Flood Control Basin is approximately \$3 per cubic yard. Excavating 4.8 MCY of sediment from the flood control basin would cost approximately \$14 million. Additionally, it is possible royalties would have to be paid to the Army Corps of Engineers for the sediment excavated and removed from Hansen Flood Control Basin.

8.1.4 REMOVAL ALTERNATIVES

The following section discusses the impacts and costs of sediment removal at Big Tujunga Reservoir by means of dry excavation, dredging, and sluicing. Discussion of the transportation and placement alternatives is presented in Sections 8.1.5 and 8.1.6, respectively. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.1.7.

8.1.4.1 DRY EXCAVATION

Under regular operating conditions, Big Tujunga Reservoir is never completely dry, even outside of the storm season. Therefore, in order to access and excavate sediment from the inundated area the reservoir must be drained. Nonetheless, dry excavation has been the primary sediment removal method used at Big Tujunga Reservoir since the late 1970s.

Dry Excavation - Environmental Impacts

The U.S. Fish & Wildlife Service has designated Big Tujunga Wash (between Big Tujunga Dam and Hansen Flood Control Basin) as critical habitat for the Santa Ana sucker, a federally threatened species. In 2011, several biological surveys of Big Tujunga Reservoir and its vicinity were conducted. Downstream of Big Tujunga Dam, the three special status fish species native to the area – Arroyo chub, Santa Ana speckled dace, and Santa Ana sucker – were observed. The surveys also identified the existence of willow riparian forest downstream of the dam. The surveys revealed no special status fish species within Big Tujunga Reservoir. Habitat within Big Tujunga Reservoir would need to be studied further to identify specific impacts to plant and wildlife species as a result of draining the reservoir and excavating it.

Excavating the reservoir is not expected to have impact on water quality. As discussed in Section 6, dewatering a reservoir in order to dry excavate it could impact water conservation if the water is released faster than spreading facilities downstream of the reservoir can handle. Emissions during excavation of the reservoir could potentially impact air quality.

Dry Excavation - Social Impacts

Due to the remote location of Big Tujunga Reservoir, excavation operations are not expected to impact the viewshed of any residences. However, the viewshed of visitors to the Angeles National Forest travelling in the vicinity of the reservoir would be impacted during completion of the excavation operations.

Since there are no permitted recreational uses within Big Tujunga Reservoir, excavation operations would not conflict with such use. Draining the reservoir in anticipation of excavation activities could potentially impact recreation or the viewshed along Big Tujunga Wash.

Dry Excavation - Implementability

There are no right of way concerns related to excavating sediment from Big Tujunga Reservoir since the Flood Control District is authorized to access the dam and reservoir for the maintenance and operation purposes. However, a dry excavation operation would require environmental regulatory permits. Given the Flood Control District's experience, excavating sediment from Big Tujunga Reservoir under dry conditions is a technically certain method of sediment removal.

Dry Excavation - Performance

Prior to dry excavation, the reservoir must be completely drained, a process that depends on the initial reservoir level, the amount of inflow into the reservoir, valve operations, and downstream channel conditions.

Approximately two months would be required to drain the reservoir and begin excavating sediment. For additional performance discussion, refer to Section 6.

Dry Excavation - Cost

The cost to excavate sediment from a reservoir is approximately \$3 per cubic yard. Excavating 7.2 MCY of sediment would cost approximately \$22 million.

8.1.4.2 DREDGING

Approximately two thirds of Big Tujunga Reservoir's 7.2-MCY planning quantity consists of material with particle sizes that are small enough to be dredged or sluiced. Thus, if dredging is employed at Big Tujunga Reservoir, another removal method would have to be employed to remove the larger-sized material. Dry excavation is the only feasible method to remove the larger-sized material from the reservoir. For the impacts associated with excavating material from Big Tujunga Reservoir refer to Section 8.1.4.1.

Dredging - Environmental Impacts

As previously discussed, no special status fish species were observed within Big Tujunga Reservoir during previous biological surveys. However, in order to determine the potential impacts dredging would have on habitat, the specifics of the habitat within the reservoir would need to be determined. Furthermore, existing habitat in the area(s) considered for discharge and dewatering of dredged material would also need to be determined.

Dredging could impact water quality within the reservoir by increasing turbidity. However, as discussed in Section 6, water quality concerns could be partially addressed with a silt curtain around the dredge. As discussed in Section 6, dredging sediment (and transporting it via a slurry pipeline) could affect water conservation.

Dredging - Social Impacts

Dredging Big Tujunga Reservoir is not expected to have any traffic impacts. Due to the reservoir's remote location, impacts on noise levels and visual resources would not be expected either. Also, recreation would not be impacted because it is not permitted at Big Tujunga Reservoir.

Dredging - Implementability

No additional right of way is anticipated to be required for implementation of a dredging operation within Big Tujunga Reservoir. Concerns associated with dewatering of dredged material outside of the reservoir parcels are discussed in Section 8.1.3.

Similar to other operations within Big Tujunga Reservoir, dredging would require environmental regulatory permits.

As discussed in Section 6, while dredging is a technique that has been used in other areas of the country for decades, is not a technique that has been employed in the reservoirs under the Flood Control District's jurisdiction. Big Tujunga Reservoir's narrowness could be a maneuverability concern.

Dredging - Performance

Considering the capabilities of the dredging equipment and slurry pipelines discussed in Section 6, it would take approximately twelve (12) 6-month dredging operations to dredge the 4.8 MCY of sediment that could potentially be dredged from Big Tujunga Reservoir during the 20-year planning period.

Furthermore, as discussed in Section 6, as sediment is dredged water is also drawn by the dredge, which leads to water-sediment mixture with an approximated ratio of 9-to-1 that needs to be dewatered. This means that the Flood Control District would need to dewater approximately 4 MCY or 2,500 acre-feet of the water-sediment mixture for each of the 12 dredging operations. Given the assumed capabilities of the dredging equipment, the water-sediment mixture would flow into the dewatering area at a rate of approximately 15 cfs.

Dredging - Cost

Based on the estimated unit cost for dredging, dredging 4.8 MCY of sediment would cost approximately \$50 million.

8.1.4.3 SLUICING (AS A REMOVAL METHOD)

Approximately two thirds of Big Tujunga Reservoir's 7.2-MCY planning quantity consists of material with particle sizes small enough to potentially be sluiced. Thus, another removal method would have to be employed to remove the larger-sized material that cannot be sluiced. Dry excavation is the only feasible method to remove the larger-sized material from the reservoir.

This section focuses on sluicing as a sediment removal method and discusses the impacts of sluicing within Big Tujunga Reservoir only. For the impacts of sluicing downstream of the dam refer to Section 8.1.5 1.

Sluicing (Removal) - Environmental Impacts

Within Big Tujunga Reservoir itself, sluicing would be expected to impact the reservoir's habitat in a similar manner as excavating sediment from the reservoir would since in both cases the reservoir would need to be drained. See the discussion under Dry Excavation (Section 8.1.4.1) for more information.

As discussed in Section 6, removing sediment from a reservoir by sluicing could affect water conservation.

Sluicing operations within Big Tujunga Reservoir would result in equipment emissions. However, given the Flood Control District's previous sluicing projects, only a few pieces of equipment would be necessary within the reservoir, so air quality impacts at the reservoir are not expected to be significant.

Sluicing (Removal) - Social Impacts

Removal of sediment from Big Tujunga Reservoir through sluicing would impact the view from ridges above the reservoir as the reservoir needs to be drained and there would be equipment within the reservoir. There are no permitted recreational activities in the reservoir, so no impacts on recreation are expected.

Sluicing (Removal) - Implementability

Access to Big Tujunga Reservoir and activities within the reservoir do not pose any right of way concerns. Similar to other sediment removal alternatives already discussed, sluicing Big Tujunga Reservoir would require environmental regulatory permits. Given that sluicing projects have been conducted in the past at Big Tujunga Reservoir, it is technically certain that sluicing can be used to remove sediment from the reservoir.

Sluicing (Removal) - Performance

As previously discussed, it has been assumed that approximately two thirds (4.8 MCY) of the 7.2-MCY planning quantity for Big Tujunga Reservoir could potentially be sluiced. Based on an analysis of the records of the previously sluiced quantities from Big Tujunga Reservoir, it has been assumed that an average 300,000 cubic yards (CY) of sediment could potentially be sluiced from Big Tujunga Reservoir in a given year. Given this assumption, sluicing

would have to be performed approximately 16 of the 20 years in the planning period in order to sluice 4.8 MCY of sediment from the reservoir.

However, it is important to note that the ability to sluice will be dependent on inflow into the reservoir, which is entirely dependent on the weather. In addition to inflow, another factor that limits sluicing is the availability of temporary storage areas and the rate at which they can receive the sluiced water-sediment mixture.

Sluicing (Removal) - Cost

Based on the estimated unit cost for sluicing, sluicing 4.8 MCY of sediment would cost approximately \$12 million.

8.1.5 TRANSPORTATION ALTERNATIVES

The following section discusses the impacts and costs of transporting sediment removed from Big Tujunga Reservoir by means of sluicing, trucking, conveyor belt, and slurry pipeline. Discussion of the removal alternatives was presented in Section 8.1.4. The placement alternatives are presented in Section 8.1.6. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.1.7.

8.1.5.1 SLUICING (AS A TRANSPORTATION METHOD)

This section focuses on the impacts of utilizing sluicing as a transport method to move sediment downstream of Big Tujunga Dam along Big Tujunga Wash to Hansen Flood Control Basin. For the impacts of sluicing operations within Big Tujunga Reservoir, refer to the discussion of sluicing as a removal method in the previous section. Impacts at Hansen Flood Control Basin were discussed in Section 8.1.3.1.

Sluicing (Transport) - Environmental Impacts

Vegetation and wildlife surveys immediately downstream of Big Tujunga Dam have indicated the presence of three special status fish species native to the area – Arroyo chub, Santa Ana speckled dace, and Santa Ana sucker. The surveys also identified the existence of willow riparian forest downstream of the dam. Sluicing activities could be temporarily disruptive to the existing habitat. Farther downstream in Big Tujunga Wash Mitigation Area, sensitive species have been found in the prospective sluiceway during wet years. Sluice flows could impact the fish unless they are relocated prior to sluicing.

Water quality along Big Tujunga Wash would be impacted by sluicing. The increase concentration of sediment in the water would result in higher turbidity than normal. As discussed in Section 6, transporting sediment via sluicing could affect water conservation.

Sluicing (Transport) - Social Impacts

Sluicing sediment along Big Tujunga Wash is not expected to have impacts on traffic or noise levels. Visual impacts will consist of flows in Big Tujunga Wash with higher levels of sediment than normal. Recreation along Big Tujunga Wash and within Big Tujunga Wash Mitigation Area could be temporarily impacted by sluicing operations.

Sluicing (Transport) - Implementability

While sluicing sediment along Big Tujunga Wash would not require right of way agreements, possibly accessing the wash with equipment to manage the deposition of sediment along the wash would need them. Due to the conservation easement on Big Tujunga Wash Mitigation Area, equipment would not be able to access the portion of the wash that passes through the mitigation area.

The Flood Control District would need to obtain environmental regulatory permits in order to sluice sediment along Big Tujunga Wash.

Sluicing (Transport) - Performance

It was assumed that sluice flows would have an approximate 9-to-1 water-to-sediment ratio. Therefore, sluicing 300,000 CY of sediment from Big Tujunga Reservoir would mean that 3,000,000 CY or approximately 1,900 AF of the water-sediment mixture would be sent down Big Tujunga Wash. The ability of the stream course to handle said volumes will need to be considered. Also, sediment deposition locations and the possibility of flushing the stream course to remove the deposits will need to be analyzed if sluicing is to be employed. If sediment deposits within the Big Tujunga Wash Mitigation Area were unable to be removed by flushing, the deposits could lead to flooding of the mitigation area.

Sluicing (Transport) - Cost

The cost of transporting sediment via sluicing is minimal.

8.1.5.2 TRUCKING

Trucking could be employed to transport sediment from Big Tujunga Reservoir, a staging area, and/or a temporary sediment storage area. This section focuses on the impacts associated with trucking sediment along the general routes shown in Figure 8-8 and the potential temporary route shown in Figure 8-9.

Figure 8-8 Potential truck routes for Big Tujunga Reservoir's sediment



Figure 8-9 Potential truck route around Sunland



Trucking - Environmental Impacts

If existing roads were to be used to truck sediment along the general routes shown in Figure 8-8, no particular impacts would be expected on habitat or water quality. However, if the potential route shown in Figure 8-9 were used, there would be habitat impacts and potentially water quality impacts associated with the construction of the new roadway. The use of low emission trucks would reduce air quality impacts.

Trucking - Social Impacts

Employing trucks could significantly impact traffic, specially along the two-lane Big Tujunga Canyon Road. In turn, this could impact access to recreational resources along Big Tujunga Canyon Road as well as along other roads in the truck routes. Residents along Big Tujunga Canyon Road would be impacted by the increase in traffic. Additionally, it is possible that trucks traveling to the pits in Sun Valley would not be able to avoid travelling adjacent to the Shadow Hills' neighborhoods along Wentworth Street or Sunland Boulevard as shown in Figure 8-10. In order for trucks traveling to and from Big Tujunga Reservoir to avoid passing through residential neighborhoods along Oro Vista Avenue (or Mount Gleason Avenue) and Foothill Boulevard in Sunland, trucking along the potential temporary trucking route previously shown in Figure 8-9 would need to be explored.

Figure 8-10 Potential truck route along Shadow Hills



Trucking - Implementability

Available access at Big Tujunga Reservoir and the routes discussed in this section would allow the use of double dump trucks.

If truck routes were able to remain entirely on existing public roads, no right of way or permitting concerns would be expected.

Based on records from the County of Los Angeles Assessor's Office (Parcel Maps 2548 Sheet 2 dated 2009 and 2551 Sheet 9 dated 2008), there are two unconnected road easements that appear to have been meant for the extension of Big Tujunga Canyon Road from Oro Vista Avenue to Foothill Boulevard. However, one of the easements is partially occupied by golf course improvements. Trucking along the potential temporary truck route shown in Figure 8-9 would require right of way agreements with the property owners of the parcels traversed by the route and removal of the golf course improvements within the road easement.

Trucking - Performance

The following assumptions were made while considering trucking as an alternative to transporting all or part of Big Tujunga Reservoir's 7.2-MCY planning quantity.

- Double dump trucks with a capacity of approximately 16 CY per truck would be used.

- Between Big Tujunga Reservoir and the pits in Sun Valley, trucks would travel at an average speed of 30 miles per hour. However, for trips between Big Tujunga Reservoir and Maple SPS and between Hansen Flood Control Basin and the pits in Sun Valley, trucks would travel at an average speed of 15 miles per hour.

Using these assumptions, estimates on the number of truck operations were determined, as shown in Table 8-2 (under the following cost section).

Trucking - Cost

The estimated cost to construct the temporary access road shown in Figure 8-9 is approximately \$150,000 each time it is constructed. There could also be mitigation costs. These costs would need to be added, as appropriate, to the cost subsequently shown.

Trucking unit costs on double dump trucks were estimated to be \$0.30 per CY per mile based on a loading time of 1 minute per truck. The cost of trucking will vary depending on the quantity to be trucked, the origin and destination, and the type of truck that can be used. The estimated trucking costs for the various scenarios range from \$12 million to \$73 million, as shown in Table 8-2.

Table 8-2 Estimated trucking performance and costs for Big Tujunga Reservoir

Origin	Destination(s)	Roundtrip Distance (miles)	Quantity of Sediment (MCY)	Number of Separate Truck Operations Required	Estimated Cost (in millions)
Big Tujunga Reservoir	Pits in Sun Valley	34	7.2	9	\$73
			2.8(a)	4	\$29
Big Tujunga Reservoir	Maple Canyon SPS	4.5	4.4(b)	6	\$6
Hansen Flood Control Basin	Pits in Sun Valley	8	4.8(c)	6	\$12

Notes:

- Difference between the planning quantity (7.2 MCY) and the expected remaining capacity at Maple SPS (4.4 MCY).
- Estimated remaining capacity at Maple SPS.
- Portion of the 7.2-MCY planning quantity that is estimated to be able to be dredge or sluiced

8.1.5.3 CONVEYOR BELTS

This section discusses the impacts of utilizing a conveyor belt to transport sediment from Big Tujunga Reservoir to Maple SPS, from Big Tujunga Reservoir to the pits in Sun Valley, and from Hansen Flood Control Basin to the pits in Sun Valley. Sediment to be transported on a conveyor belt would have to be excavated from its location.

Figure 8-11 to Figure 8-13 show the general alignments of the conveyor routes. As Figure 8-11 shows, a conveyor from Big Tujunga Reservoir to Maple SPS could potentially be placed along the access road that passes by south abutment of the dam. Figure 8-12 shows a conveyor route that starts at the reservoir and travels along Big Tujunga Canyon Road, through Big Tujunga Wash Mitigation Area, and along Wentworth Street. This should not be taken to indicate feasibility of the alignment; potential conveyor alignments will need to be analyzed in the future if conveyors are to be employed. Figure 8-13 shows there is an existing private conveyor system that crosses Tujunga Wash just downstream of Hansen Flood Control Basin and connects the pits with each other. The possibility of developing an agreement with Vulcan Materials Company (Vulcan), which owns the conveyor belt and the pits in Sun Valley, should be explored.

Figure 8-11 Potential conveyor alignment between Tujunga Reservoir to Maple SPS



Figure 8-12 Potential conveyor alignment between Big Tujunga Reservoir and pits in Sun Valley




Figure 8-13 Potential conveyor alignment between Hansen Flood Control Basin and pits in Sun Valley



Conveyor Belts - Environmental Impacts

In order to identify and minimize the potential impacts of a conveyor operation, the habitat along the potential conveyor alignment would have to be studied. If the conveyor was able to be placed along existing roads, impact on habitat would be expected to be minimal. Water quality would not be expected to be impacted.

Conveyor Belts - Social Impacts

There would be some visual disturbances during the life of a conveyor operation. A conveyor from Big Tujunga Reservoir to Maple SPS would not impact recreation as neither site is open to the public for recreational use. On the other hand, placing a conveyor along Big Tujunga Canyon Road from Big Tujunga Reservoir to the pits in Sun Valley, adjacent to Big Tujunga Wash Mitigation area, or within Hansen Flood Control Basin and over Hansen Dam could impact recreation resources or access to them.

Conveyor Belts - Implementability

Right of way and permitting issues associated with placement of a conveyor system within Maple SPS would be addressed as part of the U.S Forest Special Use Permit required use of Maple SPS. Placement of a conveyor belt across and along Big Tujunga Canyon road would need to ensure roadway safety issues are taken into account. As a result of the conservation easement on Big Tujunga Wash Mitigation Area, a conveyor would not be able to be placed through the mitigation area. Therefore, a feasible conveyor alignment between the end of Big Tujunga Canyon Road (at Oro Vista Avenue) and the pits in Sun Valley would need to be determined. Agreement by the

Army Corps of Engineers would be required for placement of a conveyor system within Hansen Flood Control Basin and over Hansen Dam. Use of the existing conveyor system connecting the pits in Sun Valley would need to be arranged with Vulcan.

Conveyor Belts - Performance

For conveyor operations beginning in Big Tujunga Reservoir, it was assumed that operations would last approximately six months during a given year since that is the approximate number of months that sediment can be excavated out of the reservoir. Conveyor operations from Hansen Flood Control Basin could be conducted for a longer period, possibly up to nine months per year. Using these assumptions, estimates on the number of conveyor operations were determined, as shown in Table 8-3 (under the following cost section).

Conveyor Belts - Cost

Based on the unit cost for a new conveyor and use of an existing conveyor belt, the following estimates were determined.

Table 8-3 Estimated performance and costs for conveyors for Big Tujunga Reservoir

Origin	Destination(s)	Conveyor Length (miles)	Quantity of Sediment (MCY)	Number of Conveyor Operations Required	Estimated Cost (in millions)
Big Tujunga Reservoir	Maple Canyon SPS	1.3	4.4(a)	6	\$8
			2.4	3	
Big Tujunga Reservoir	Pits in Sun Valley	15	7.2	9	\$86
			2.8(b)	4	
Hansen Flood Control Basin	Existing conveyor downstream of Hansen Dam	1.6	4.8(c)	4	\$7
Existing conveyor "pick up" point	Pits in Sun Valley	1.5	4.8(c)		\$1

Notes:


- Estimated remaining capacity at Maple SPS.
- Difference between the planning quantity (7.2 MCY) and the expected remaining capacity at Maple SPS (4.4 MCY).
- Portion of the 7.2-MCY planning quantity that is estimated to be able to be dredged or sluiced

8.1.5.4 SLURRY PIPELINE

As discussed in Section 6, slurry pipelines would be used in conjunction with dredging. This section discusses the impacts of constructing a slurry pipeline to transport to Hansen Flood Control Basin the 4.8 MCY of smaller-sized material that could potentially be dredged at Big Tujunga Reservoir.

If a dredging and slurry pipeline alternative was to be employed at Big Tujunga Reservoir, a feasible slurry pipeline alignment would have to be determined. For planning purposes, the alignment shown in Figure 8-14 was assumed to be feasible. The subsequent discussion is based on this assumption.

Figure 8-14 Big Tujunga Reservoir slurry pipeline alignment used for planning purposes



Slurry Pipeline - Environmental Impacts

In order to identify and minimize the potential environmental impacts of placing and operating a slurry pipeline from Big Tujunga Reservoir to Hansen Flood Control Basin, the habitat along the potential alignments would have to be studied. No impacts are expected on water quality and air quality.

Slurry Pipeline - Social Impacts

If placed above ground, construction of the slurry pipeline would cause some visual disturbances. Access to recreational resources, such as Big Tujunga Wash Mitigation Area, could be impacted along the conveyor alignment.

Slurry Pipeline - Implementability

Placement of a slurry pipeline would present both right of way and permitting issues. If the slurry pipeline was to be placed along Big Tujunga Canyon Road, roadway impacts would need to be considered while determining the best alignment.

Slurry Pipeline - Performance

A slurry pipeline would be permanently installed and used at the frequency at which material would be dredged. Based on the assumptions that a dredge could remove approximately 200 CY of sediment per hour and a water-to-sediment ratio of 9-to-1, the slurry pipeline would need to be able to transport approximately 2,0000 CY of the water-sediment slurry per hour (or approximately 15 cubic feet of the slurry per second). The slurry pipelines discussed in Section 6 are able to handle flow of this magnitude.

The approximately 14-mile slurry pipeline from Big Tujunga Dam to Hansen Flood Control Basin may require 14 booster pumps.

Slurry Pipeline - Cost

Based on the estimated unit cost for a slurry pipeline presented in Section 6, the estimated cost of constructing a slurry pipeline of approximately 14 miles from Big Tujunga Dam to Hansen Flood Control Basin is approximately \$3 million. Given an installation and operation cost of \$1 per CY of sediment per booster pump, the cost of installing and operating 14 booster pumps to transport 4.8 MCY of sediment was estimated to be \$101 million.


8.1.6 PLACEMENT ALTERNATIVES

This section discusses the potential placement alternatives for sediment removed from Big Tujunga Reservoir. Specifically, this section discusses the placement of sediment at pits and the existing Maple Sediment Placement Site. Discussion of the removal and transportation was presented in Sections 8.1.4 and 8.1.5, respectively. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.1.7.

8.1.6.1 PITS

The general impacts of employing pits for sediment placement were discussed in Section 6. There are multiple pits in Sun Valley. Figure 8-15 shows the location of the pits in relation to the Big Tujunga Reservoir and Hansen Flood Control Basin. From Big Tujunga Reservoir to the pits, the distance is approximately 15 to 17 miles, depending on the route, which can vary according to the mode of transportation used. From Hansen Flood Control Basin, the distance is approximately 3 to 4 miles.

Figure 8-15 Location of Sun Valley Pits



It was assumed that one third of Big Tujunga's 7.2-MCY planning quantity, or 2.4 MCY, would be marketable. Given that assumption and other assumptions discussed in Section 6, it was assumed that pits operated by the gravel industry would accept a total of 4.8 MCY of sediment from Big Tujunga Reservoir free of charge. Depending on the type of truck used to deliver sediment to the third party owned pits, tipping fees of \$10 to \$15 per cubic yard would have to be paid for the remaining 2.4 MCY of sediment.

As discussed in Section 6, the acquisition of pits for the placement of sediment from facilities under the jurisdiction of the Flood Control District should be pursued. Acquisition of a quarry in Sun Valley would be most desirable for

sediment management operations related to Big Tujunga Reservoir. It would cost a total of \$3 per cubic yard to acquire and place the 2.4 MCY of sediment at the Flood Control District-owned pit.


8.1.6.2 MAPLE SEDIMENT PLACEMENT SITE

This section discusses the impacts associated with employing the remaining capacity at Maple SPS for the permanent placement of sediment from Big Tujunga Reservoir. This placement alternative could potentially be used for sediment excavated from the reservoir and transported either by trucks or a conveyor system to the SPS.

Maple SPS – Background

Maple SPS, shown in Figure 8-16, is located just south of Big Tujunga Dam and Reservoir, across Big Tujunga Canyon Road. The SPS is located on Federal land and has been used previously for the placement of sediment from Big Tujunga Reservoir under a Special Use Permit from the Forest Service. As previously mentioned, as of 2012 the site has an estimated remaining capacity for approximately 4.4 MCY of sediment.

Figure 8-16 Maple Sediment Placement Site



Maple SPS – Environmental Impacts

Maple SPS was burned during the Station Fire of 2009. During biological surveys conducted after the fire, the vegetation observed to be present within the SPS included chaparral, California annual grassland, and California sycamore woodland. There is also a coast live oak stand along the access road to the SPS. The stand is not expected to be impacted by the operations. On the other hand, the rest of habitat would be impacted by placement of sediment at the SPS. Subsequent to filling the SPS, the site would be revegetated with native species.

Water quality and quantity would not be impacted by temporary storage of sediment Maple SPS. Air quality would be affected by emissions of equipment used at the site.

Maple SPS – Social Impacts

During placement of sediment in Maple SPS, there could be localized traffic impacts on Big Tujunga Canyon Road if trucks were used to transport sediment from the reservoir to the SPS. Impacts on recreation, if any, would be in the form of travel delays. Placing sediment at the SPS would alter the scenic characteristics of the area. Due to the remote location of the SPS, any noise associated with placing sediment at Maple SPS is not considered to have significant impact.

Maple SPS – Implementability

In order to be able to use Maple SPS, the Flood Control District would need to obtain a Special Use Permit from the U.S. Forest Service. As of June 2012, the Flood Control District is seeking to renew its previous Special Use Permit for the site.

Maple SPS – Performance

Maple SPS' capacity is sufficient to address approximately 60 percent of Big Tujunga Reservoir's 7.2-MCY planning quantity.

Maple SPS - Cost

Given the assumed costs to place sediment at an SPS, the cost to place 4.4 MCY of sediment at Maple SPS was estimated to be \$9 million. The cost to only place the 2.8 MCY of sediment that would not be able to be dredged or sluiced was estimated to be \$5 million.

8.1.7 COMBINED SEDIMENT MANAGEMENT ALTERNATIVES

The following presents six sets of combined sediment management alternatives for Big Tujunga Reservoir. A description of each of these and the combined impacts and costs are subsequently provided. For specific details regarding environmental impacts, social impacts, feasibility, implementability, and cost for the individual removal, transportation, and placement components refer to Sections 8.1.3 to 8.1.6. Please note that combined alternatives that include dredging and sluicing assume two thirds of Big Tujunga Reservoir's 7.2-MCY planning quantity, or 4.8 MCY, could potentially be dredged or sluiced and that the remainder would have to be excavated and transported out of the reservoir by another means.

8.1.7.1 COMBINED ALTERNATIVE 1A:

DRY EXCAVATE (7.2 MCY) → TRUCKS → MAPLE SPS (4.4 MCY, CAPACITY EXHAUSTED) & SUN VALLEY PITS (2.8 MCY)

This alternative involves draining the reservoir, excavating the sediment under dry conditions, and trucking it to Maple SPS and the pits in Sun Valley. Due to the need to fully drain the reservoir, this alternative would be implementable approximately six months during a given year. Exhausting Maple SPS' capacity would mean 4.4 MCY of sediment would be permanently placed at the SPS while the rest would be placed at the pits in Sun Valley. Figure 8-17 illustrates this alternative.

Figure 8-17 Big Tujunga Reservoir Combined Alternative 1A



This alternative requires that the Flood Control District obtain the Forest Service Special Use Permit required to place sediment at Maple SPS.

Air quality would be impacted by the use of excavation equipment and trucks. Habitat would be impacted by the permanent placement of sediment in Maple SPS.

In order to remove Big Tujunga Reservoir's entire 7.2-MCY planning quantity during the 20-year planning period, sediment removal operations involving dry excavation in conjunction with trucking would need to occur approximately 8 times. This equates to a cleanout approximately every two to three years.

Trucks travelling between Big Tujunga Reservoir and Maples SPS would only have localized impacts on traffic. For the most part, trucks directly transporting sediment from Big Tujunga Reservoir to a site in Sun Valley would travel along non-residential roads. However, the route would pass along Sunland and Shadow Hills, as previously shown on Figure 8-8 and Figure 8-10. If the trucking route previously shown in Figure 8-9 could be arranged, trucking through Sunland would be avoided.

Implementation of this alternative could cost an estimated \$65 million. The breakdown of the estimated costs is provided in Table 8-4.

Table 8-4 Estimated costs for Big Tujunga Reservoir’s Combined Alternative 1A


Activity	Quantity (MCY)	Estimated Cost (in millions)
Excavate sediment from Big Tujunga Reservoir	7.2	\$22
Truck to Maple SPS	4.4	\$6
Place at Maple SPS		\$9
Truck sediment that does not fit in Maple SPS to pits in Sun Valley	2.8	\$29
Place at pits in Sun Valley		\$0 ^(a)
Total	7.2	\$65

Note:

a. This assumes that most of the 2.8 MCY of sediment taken to third-party pits is marketable and that no tipping fees would have to be paid for the small fraction that would not be marketable.

8.1.7.2 **COMBINED ALTERNATIVE 1B: DRY EXCAVATE (7.2 MCY) → CONVEYOR → MAPLE SPS (4.4 MCY) & SUN VALLEY PITS (2.8 MCY)**

This alternative is basically the same as Combined Alternative 1A, except that conveyors would be used instead of trucks. Figure 8-18 shows a representation of this alternative.

Figure 8-18 Big Tujunga Reservoir Combined Alternative 1B


Using conveyor belts would result in different air quality impacts and traffic impacts than using trucks. Placement of a conveyor belt along Big Tujunga Canyon Road from Big Tujunga Reservoir to the pits in Sun Valley would require working out an alignment that takes roadway impacts into account.

In order to remove Big Tujunga Reservoir’s entire 7.2 MCY planning quantity during the 20-year planning period, sediment removal operations involving dry excavation in conjunction with the use of conveyor would need to occur approximately 9 times.

Section 8 – Large Reservoirs – Big Tujunga Reservoir

Implementation of this alternative could cost an estimated \$125 million. The breakdown of the estimated costs is provided in Table 8-5.

Table 8-5 Estimated costs for Big Tujunga Reservoir's Combined Alternative 1B

Activity	Quantity (MCY)	Estimated Cost (in millions)
Excavate sediment from Big Tujunga Reservoir	7.2	\$22
Convey to Maple SPS	4.4	\$8
Place at Maple SPS		\$9
Convey sediment that does not fit in Maple SPS to the pits in Sun Valley	2.8	86
Place sediment at ____		\$0 ^(a)
Total	7.2	\$125


Note:

- a. This assumes that most of the 2.8 MCY of sediment taken to third-party pits is marketable and that no tipping fees would have to be paid for the small fraction that would not be marketable.

8.1.7.3 COMBINED ALTERNATIVE 2A: DRY EXCAVATE → TRUCKS → SUN VALLEY PITS

This alternative consists of transporting all sediment excavated from Big Tujunga Reservoir by truck and placing it at the pits in Sun Valley. Figure 8-19 shows a representation of this alternative.

Figure 8-19 Big Tujunga Reservoir Combined Alternative 2A



As discussed under Alternative 1A, for the most part, trucks directly transporting sediment from Big Tujunga Reservoir to a site in Sun Valley would travel along non-residential roads. However, the route would pass along Sunland and Shadow Hills, as previously shown on Figure 8-8 and Figure 8-10. If the trucking route previously shown in Figure 8-9 could be arranged, trucking through Sunland would be avoided.

Employing Combined Alternative 2A to manage Big Tujunga Reservoir’s 7.2-MCY planning quantity could require approximately 9 separate excavation and trucking operations, each which would last approximately 6 months and would consist of approximately 400 truck trips per weekday.

The estimated costs associated with this alternative total \$100 million to \$125 million, as shown in Table 8-6.

Table 8-6 Estimated costs for Big Tujunga Reservoir’s Combined Alternative 2A

Activity	Quantity (MCY)	Estimated Cost (in millions)
Excavate sediment from Big Tujunga Reservoir	7.2	\$22
Truck to pits in Sun Valley		\$73
Place sediment at pit in Sun Valley		\$7-24 ^(a)
Total	7.2	\$100-120


Note:

- This assumes 33.3 percent of the sediment is marketable and would be accepted free of charge, that another 33.3 percent would also be accepted free of charge. The lower cost assumes the remainder of the material would be placed at a pit acquired by the Flood Control District. The higher cost pertains to the scenario in which the Flood Control District was not able to acquire a pit and had to pay tipping fees would have to be paid on the remainder 33.4 percent.

8.1.7.4 **COMBINED ALTERNATIVE 2B:** **DRY EXCAVATE → CONVEYOR → SUN VALLEY PITS**

This alternative is basically the same as Combined Alternative 2A, except that conveyors would be used instead of trucks. Figure 8-20 shows a representation of this alternative. Placement of a conveyor belt along Big Tujunga Canyon Road from Big Tujunga Reservoir to the pits in Sun Valley would require working out an alignment that takes roadway impacts into account.

Figure 8-20 Big Tujunga Reservoir Combined Alternative 2B



Given the assumed conveyor efficiency and 6-month long operations per year, approximately 9 dry excavation and conveyor operations would have to be employed to remove the 7.2-MCY planning quantity from Big Tujunga Reservoir.

The estimated costs associated with this alternative total \$115 million to \$130 million, as shown in Table 8-6.

Table 8-7 Estimated costs for Big Tujunga Reservoir's Combined Alternative 2B

Activity	Quantity (MCY)	Estimated Cost (in millions)
Excavate sediment from Big Tujunga Reservoir	7.2	\$22
Convey to pits in Sun Valley		\$86
Place sediment at pits in Sun Valley		\$7-24 ^(a)
Total	7.2	\$115-130

Note:

- a. This assumes 33.3 percent of the sediment is marketable and would be accepted free of charge, that another 33.3 percent would also be accepted free of charge. The lower cost assumes the remainder of the material would be placed at a pit acquired by the Flood Control District. The higher cost pertains to the scenario in which the Flood Control District was not able to acquire a pit and had to pay tipping fees would have to be paid on the remainder 33.4 percent.

8.1.7.5 COMBINED ALTERNATIVE 3:

DREDGE (4.8 MCY) → SLURRY PIPELINE → HANSEN FLOOD CONTROL BASIN → DRY EXCAVATE → CONVEYOR → SUN VALLEY PITS
+ DRY EXCAVATE (2.4 MCY) → CONVEYOR → MAPLE SPS

This alternative would involve sediment removal operations at the Army Corps of Engineers' Hansen Flood Control Basin in addition to sediment removal operations at Big Tujunga Reservoir. First, in order to create capacity for the material to be delivered to Hansen Flood Control Basin, sediment would be excavated from the basin and trucked

to a privately or Flood Control District owned quarry in Sun Valley and/or to Sunshine Canyon Landfill. Subsequently, sediment would be dredged from Big Tujunga Reservoir and the sediment-water mixture transported to the basin through a slurry pipeline. Additionally, because the large material in Big Tujunga Reservoir would not be able to be dredged, the large material would have to be excavated. It was assumed the large material would be excavated and transported to Maple SPS on a conveyor. Figure 8-21 shows a representation of this alternative.

Figure 8-21 Big Tujunga Reservoir Combined Alternative 3



Implementation of this alternative is highly dependent on the ability to obtain permission from the Army Corps of Engineers to use Hansen Flood Control Basin as a dewatering and temporary sediment storage area for the dredged material and the ability to create enough capacity for the operations.

Given the assumptions made regarding dredging operations and assuming capacity at Hansen Flood Control Basin would not limit the dredging operations, it could take 12 dredging operations during the 20-year planning period to remove the 4.8-MCY of smaller sediment from the Big Tujunga Reservoir. Conveying the 4.8 MCY of sediment that would need to be pre-excavated from Hansen to the pits in Sun Valley was approximated to be able to be done in 6 conveyor operations. The 2.4 MCY of larger material remaining in Big Tujunga Reservoir after dredging could be excavated and conveyed to Maple SPS in approximately 3 conveyor operations.

Implementation of this alternative could cost from an estimated \$210 million to \$245 million, depending on the destination of the sediment. The breakdown of the estimated costs are provided in Table 8-8.

Table 8-8 Estimated costs for Big Tujunga Reservoir's Combined Alternative 3

Activity	Quantity (MCY)	Estimated Cost (in millions)
Excavate material at Hansen Flood Control Basin to create capacity	4.8 (Sediment that could potentially be dredged)	\$14
Convey material on new conveyor from Hansen Flood Control Basin to existing conveyor downstream of Hansen Dam		\$7
Convey material on existing conveyor to the pits in Sun Valley		\$1
Place sediment at pits in Sun Valley		\$14-48 ^(a)
Dredge sediment from Big Tujunga Reservoir		\$50
Construct & operate slurry pipeline from Big Tujunga Reservoir to Hansen Flood Control Basin		\$104
Excavate larger material that cannot be dredged	2.4 (Sediment too large to be dredged)	\$7
Convey larger material that cannot be dredge to Maple SPS		\$8
Place at Maple SPS		\$5
Total	7.2	\$210-245

Note:

- a. This assumes 33.3 percent of the sediment is marketable and would be accepted free of charge, that another 33.3 percent would also be accepted free of charge. The lower cost assumes the remainder of the material would be placed at a pit acquired by the Flood Control District. The higher cost pertains to the scenario in which the Flood Control District was not able to acquire a pit and had to pay tipping fees would have to be paid on the remainder 33.4 percent.

8.1.7.6 COMBINED ALTERNATIVE 4A:

SLUICE (4.8 MCY) → HANSEN FLOOD CONTROL BASIN → DRY EXCAVATE → CONVEYOR → SUN VALLEY PITS
+ DRY EXCAVATE (2.4 MCY) → CONVEYOR → MAPLE SPS

This alternative is very similar to Combined Alternative 3 except for the part that for this alternative sediment would be sluiced from Big Tujunga Reservoir to Hansen Flood Control Basin along Big Tujunga Wash as opposed to dredging the reservoir and transporting the sediment in an enclosed slurry pipeline. Employing this alternative would result in habitat impacts along Big Tujunga Wash while Combined Alternative 3 would not. Figure 8-22 shows a representation of this alternative.

Figure 8-22 Big Tujunga Reservoir Combined Alternative 4A



Given the assumptions made regarding sluicing operations and assuming capacity at Hansen Flood Control Basin would not limit the sluicing operations, it could take 16 sluicing operations during the 20-year planning period to remove the 4.8-MCY of smaller sediment from the Big Tujunga Reservoir. Excavating and conveying the remaining 2.4 MCY to Maple SPS would require approximately 3 conveyor operations.

Implementation of this alternative could cost from an estimated \$70 million to \$100 million, depending on the destination of the sediment. The breakdown of the estimated costs are provided in Table 8-9.

Table 8-9 Estimated costs for Big Tujunga Reservoir's Combined Alternative 4A

Activity	Quantity (MCY)	Estimated Cost (in millions)
Excavate material at Hansen Flood Control Basin to create capacity	4.8 (Sediment that could potentially be sluiced)	\$14
Convey material on new conveyor from Hansen Flood Control Basin to existing conveyor downstream of the basin		\$7
Convey material on existing conveyor to the pits in Sun Valley		\$1
Place sediment at pits in Sun Valley		\$14-48 ^(a)
Sluice sediment from Big Tujunga Reservoir	2.4 (Sediment too large to be sluiced)	\$12
Excavate larger material that cannot be sluiced		\$7
Convey to Maple SPS the larger material that cannot be sluiced		\$8
Place at Maple SPS		\$5
Total	7.2	\$70-100

Note:

- a. This assumes 33.3 percent of the sediment is marketable and would be accepted free of charge, that another 33.3 percent would also be accepted free of charge. The lower cost assumes the remainder of the material would be placed at a pit acquired by the Flood Control District. The higher cost pertains to the scenario in which the Flood Control District was not able to acquire a pit and had to pay tipping fees would have to be paid on the remainder 33.4 percent.

8.1.7.7 COMBINED ALTERNATIVE 4B:

SLUICE (4.8 MCY) → HANSEN FLOOD CONTROL BASIN → DRY EXCAVATE → CONVEYOR → SUN VALLEY PITS
+ DRY EXCAVATE (2.4 MCY) → TRUCKS → MAPLE SPS

This alternative is very similar to Combined Alternative 4A except that the larger-sized sediment that would not be able to be sluiced would be excavated from Big Tujunga Reservoir and trucked to the pits in Sun Valley. Figure 8-23 shows a representation of this alternative.

Figure 8-23 Big Tujunga Reservoir Combined Alternative 4B



Given the assumptions made regarding sluicing operations and assuming capacity at Hansen Flood Control Basin would not limit the sluicing operations, it could take 16 sluicing operations during the 20-year planning period to remove the 4.8-MCY of smaller sediment from the Big Tujunga Reservoir. Excavating and conveying the remaining 2.4 MCY to Maple SPS would require approximately 3 conveyor operations.

Implementation of this alternative could cost from an estimated \$70 million to \$90 million, depending on the destination of the sediment. The breakdown of the estimated costs are provided in Table 8-9.

Table 8-10 Estimated costs for Big Tujunga Reservoir’s Combined Alternative 4B

Activity	Quantity (MCY)	Estimated Cost (in millions)
Excavate material at Hansen Flood Control Basin to create capacity	4.8 (Sediment that could potentially be sluiced)	\$14
Convey material on new conveyor from Hansen Flood Control Basin to existing conveyor downstream of the basin		\$7
Convey material on existing conveyor to the pits in Sun Valley		\$1
Sluice sediment from Big Tujunga Reservoir		\$12
Excavate larger material that cannot be sluiced	2.4 (Sediment too large to be sluiced)	\$7
Truck the larger material that cannot be sluiced to the pits in Sun Valley		\$24
Place sediment at pits in Sun Valley	7.2	\$7-24 ^(a)
Total	7.2	\$70-90

Note:

- a. This assumes 33.3 percent of the sediment is marketable and would be accepted free of charge, that another 33.3 percent would also be accepted free of charge. The lower cost assumes the remainder of the material would be placed at a pit acquired by the Flood Control District. The higher cost pertains to the scenario in which the Flood Control District was not able to acquire a pit and had to pay tipping fees would have to be paid on the remainder 33.4 percent.

8.1.8 SUMMARY AND RECOMMENDATIONS

8.1.8.1 SUMMARY

Over the next 20 years, 7.2 MCY of sediment are planned to be removed Big Tujunga Reservoir including the 2 MCY currently accumulated in the reservoir. The different management alternatives are briefly explained below and the impacts are shown in Table ES-4.

Sediment Management Alternatives

1A Dry Excavate (7.2 MCY) → Trucks → Maple SPS (4.4 MCY) & Sun Valley Pits (2.8 MCY)

This alternative involves draining the reservoir, excavating the sediment under dry conditions, and trucking it to Maple SPS and the pits in Sun Valley. Maple SPS would be filled; the rest of the sediment would be placed at the pits in Sun Valley. Habitat would be impacted along Big Tujunga Wash due to draining of the reservoir.

1B Dry Excavate (7.2 MCY) → Conveyor → Maple SPS (4.4 MCY) & Sun Valley Pits (2.8 MCY)

This alternative is similar to Alternative 1A, but instead of trucks this alternative involves a conveyor over 10 miles in length. Habitat could be impacted depending on the conveyor route.

2A Dry Excavate → Trucks → Sun Valley Pits

This alternative consists of transporting all sediment excavated from Big Tujunga Reservoir by truck and placing it at the pits in Sun Valley. Maple Canyon SPS would not be used.

2B Dry Excavate → Conveyor → Sun Valley Pits

This alternative is basically the same as Alternative 2A, except that conveyors would be used. Placement of a conveyor along Big Tujunga Canyon Road from Big Tujunga Reservoir to the pits in Sun Valley would require designing an alignment that takes roadway impacts into account.

3 Dredge (4.8 MCY) → Slurry Pipeline → Hansen Flood Control Basin → Dry Excavate → Conveyor → Sun Valley Pits + Dry Excavate (2.4 MCY) → Conveyor → Maple SPS

Smaller-sized material would be dredged and transported via slurry pipeline to Hansen Flood Control Basin (Hansen FCB). The larger-sized material would be excavated and transported to Maple SPS on a conveyor. This alternative is highly dependent on the ability to obtain permission from the Army Corps of Engineers to use Hansen FCB and the ability to create enough capacity for the operations.

4A Sluice (4.8 MCY) → Hansen Flood Control Basin → Dry Excavate → Conveyor → Sun Valley Pits
+ Dry Excavate (2.4 MCY) → Conveyor → Maple SPS

This alternative is very similar to Alternative 3 except sediment would be sluiced rather than dredged and the larger material would be placed at the pits in Sun Valley. Employing this alternative would result in habitat impacts along Big Tujunga Wash. Additionally, this alternative would require designing a conveyor alignment that takes roadway impacts into account.

4B Sluice (4.8 MCY) → Hansen Flood Control Basin → Dry Excavate → Conveyor → Sun Valley Pits
+ Dry Excavate (2.4 MCY) → Trucks → Maple SPS

This alternative is basically the same as Alternative 4A, except that transportation of the larger materials would be via trucks as opposed to a conveyor.

Table 8-11 Summary of Sediment Management Alternatives for Big Tujunga Reservoir

Alternative		Quantity Removed (MCY)	Environmental				Social			Implementability Special Permit/ Agreement Required ^(b)	Performance		Cost \$ Millions
			Habitat	Water Quality	Groundwater Recharge	Air Quality ^(a)	Traffic	Visual	Noise		Previous Experience	# of operations required in next 20 years	
1A	Dry Excavation	7.2	●		○	●		○	○		Yes	9	65
	Trucks				●	●	●	●					
	Maple Canyon SPS	4.4	●				●		Yes				
	Pits in Sun Valley	2.8							Yes				
1B	Dry Excavation	7.2	●		○	●		○	○		Yes	9	125
	Conveyor		●					●	○				
	Maple Canyon SPS	4.4	●			○		●	Yes				
	Pits in Sun Valley	2.8							Yes				
2A	Dry Excavation	7.2	●		○	●		○	○		Yes	9	100-120
	Trucks				●	●	●	●					
	Pits in Sun Valley								Yes				
2B	Dry Excavation	7.2	●		○	●		○	○		Yes	9	115-130
	Conveyor		●					●	○				
	Pits in Sun Valley								Yes				
3	Dredge	4.8	○	●	○			○	○		No	12	210-245
	Slurry Pipeline to Hansen FCB		●							Yes			
	Hansen FCB		●	●	○	●		●	●				
	Conveyor from Hansen FCB to Pits in Sun Valley		○					●	○	Yes			
	Pits in Sun Valley									Yes			
	Dry Excavation	2.4	●		○	●		○	○		Yes	3	
	Conveyor							●	○				
	Maple Canyon SPS		●					●		Yes			
4A	Sluice to Hansen FCB	4.8	●	●	●			●		Yes	Yes	16	70-100
	Hansen FCB		●	●	○	●		●	○	Yes			
	Conveyor from Hansen FCB to Pits in Sun Valley		○					●	○				
	Pits in Sun Valley									Yes			
	Dry Excavation	2.4	●		○	●		○	○			3	
	Conveyor		●					●	○				
	Maple Canyon SPS		●					●		Yes			
4B	Sluice to Hansen FCB	4.8	●	●	●			●		Yes	Yes	16	70-90
	Hansen FCB		●	●	○	●		●	○	Yes			
	Conveyor from Hansen FCB to Pits in Sun Valley		○					●	○				
	Pits in Sun Valley									Yes			
	Dry Excavation	2.4	●		○	●		○	○			3	
	Trucks					●	●	●	●				
	Pits in Sun Valley												

Legend:

●	significant impact
◐	some impact
○	possible impact
	no impact

Notes:

- (a) Use of low-emission trucks would reduce air quality impacts from significant impact (●) to some impact (◐).
(b) All options require environmental regulatory permits.

8.1.8.2 RECOMMENDATIONS

It is recommended that all the alternatives detailed here, except Alternative 3 be considered for future sediment removal projects at Big Tujunga Reservoir. Additionally, combining the alternatives should be taken into consideration. Alternative 3 should be considered only after all other alternatives are deemed infeasible. This recommendation is based on the high estimated cost.

8.2 DEVIL’S GATE RESERVOIR

8.2.1 BACKGROUND

Devil’s Gate Dam, shown in Figure 8-24, is an arched concrete gravity dam that was constructed in 1920 by the Flood Control District and had an original storage capacity of approximately 7.4 MCY. With a drainage area of 31.9 square miles, Devil’s Gate Dam is operated for flood risk management as well as used for recreational purposes.

Figure 8-24 Aerial of Devil’s Gate Reservoir



8.2.1.1 LOCATION

Devil’s Gate Dam and Reservoir are located in between the cities of La Cañada Flintridge (approximately 2.2 miles southeast) and Altadena (approximately 2.6 miles west) in the City of Pasadena, as shown in Figure 8-25. The dam and reservoir are part of the Hahamongna Watershed Park. Located just off Interstate 210, this dam and reservoir are surrounded by residential buildings. While the reservoir looks to be relatively dry at most times, the water captured in the reservoir is released into the Arroyo Seco concrete channel just downstream of the dam and sent downstream into the Los Angeles River. The reservoir is long and broad, with a length of approximately 1.1 miles and an average width of 850 feet with relatively flat-side slopes. Figure 8-26 shows the topography of Devils Gate Reservoir.

Figure 8-25 Vicinity Map of Devil’s Gate Reservoir



Figure 8-26 Devil’s Gate Reservoir Topography



8.2.1.2 ACCESS

Access to the dam and reservoir is available on all sides, as shown in Figure 8-27. The dam can be accessed through the west side access road off Oak Grove Drive or La Canada Verdugo Road while the upstream end of the reservoir can be accessed through various access roads off of Explorer Road. All of these roads can accommodate two-way traffic for their entire lengths.

Figure 8-27 Devil’s Gate Dam and Vicinity



8.2.1.3 DAM OUTLETS

In addition to being equipped with a variety of valves, Devil’s Gate Dam is also equipped with two 7-foot by 10-foot slide gates and a 5-foot by 5-foot sluice gate.


8.2.1.4 DOWNSTREAM FLOOD CONTROL AND WATER CONSERVATION SYSTEM COMPONENTS

Water that passes through the Arroyo Seco can be diverted to the Arroyo Seco Spreading Grounds, upstream and east of Devil’s Gate Reservoir. Devil’s Gate Reservoir is not designed to store water during dry months as there are no spreading facilities immediately downstream of the reservoir for the reservoir to gradually release flows to. The dam discharges to the Arroyo Seco which eventually joins the Los Angeles River downstream.

8.2.1.5 SEDIMENT DEPOSITION AND REMOVAL HISTORY

Figure 8-28 shows the approximate sediment storage in Devil’s Gate Reservoir. It is the Flood Control District’s policy to retain enough storage capacity within a reservoir for two DDEs, which are calculated and determined for each specific reservoir. The graph shows that the Flood Control District has reduced the quantity of sediment in storage at Devil’s Gate Reservoir on numerous occasions, even before reaching the threshold capacity.

Figure 8-28 Graph of Historical Sediment Storage at Devil’s Gate Reservoir



Sediment has been removed 32 times in the 92-year life of the reservoir as shown in Table 8-12. Table 8-12 shows that both excavation and sluicing have been used to remove sediment from Devils Gate Reservoir in the past. The majority of the sediment (73 percent) has been removed through excavation.

Table 8-12 Devils Gate Reservoir historical sediment accumulation and removal

Survey Date	Reservoir Capacity @ Elevation 1,054 ft (MCY)	Quantity Sluiced (MCY)	Quantity Excavated (MCY)	Sediment Accumulated Between Surveys (MCY)	Sediment in Storage (MCY)
October 1919	7.42	-	-	-	-
September 1934	6.66	-	0.08	0.84	0.76
June 1935	6.45	-	-	0.21	0.98
June 1938	4.79	-	-	1.66	2.64
January 1942	4.40	1.04	0.04	1.46	3.02
December 1943	4.04	0.10	0.03	0.50	3.38
Fall 1948	4.13	0.12	0.07	0.10	3.29
July 1952	4.25	0.41	0.14	0.43	3.17
September 1955	4.37	-	0.12	-	3.05
December 1959	4.58	-	0.28	0.07	2.84
May 1962	4.44	-	0.70	0.84	2.99
September 1966	4.19	0.08	0.60	0.92	3.23
February 1969	3.40	-	0.03	0.83	4.03
March 1969	3.02	-	-	0.37	4.40
November 1969	3.23	0.19	0.01	-	4.19
December 1971	3.11	-	0.23	0.35	4.31
October 1973	3.53	-	0.47	0.06	3.90
March 1977	4.04	-	0.75	0.24	3.39
March 1978	3.97	-	0.24	0.31	3.45
July 1978	3.93	-	-	0.04	3.50
December 1978	4.43	-	0.51	-	2.99
February 1979	4.34	0.25	0.12	0.47	3.08
March 1980	4.50	-	0.45	0.30	2.92
July 1981	4.63	-	0.32	0.19	2.79
September 1982	4.55	-	0.10	0.18	2.87
April 1983	4.48	-	0.05	0.13	2.95
June 1988	4.63	-	0.20	0.05	2.79
February 1992	4.80	-	0.17	-	2.62
July 1992	4.66	-	-	0.14	2.77
April 1993	4.68	-	-	0.10	2.87
November 1995	4.94	-	0.19	-	2.68
April 2009	4.79	-	0.02	0.18	2.83
April 2010	3.99	-	-	0.79	3.62
March 2011	3.72	-	-	0.27	3.89

8.2.2 PLANNING QUANTITY & ASSUMED SEDIMENT CHARACTERISTICS

As described in Section 5, the 20-year planning quantity for sediment deposition into Devil’s Gate Reservoirs is 4.3 MCY. The Flood Control District is also planning to remove the sediment currently in the reservoir, which amounts to approximately 4 MCY. Therefore, a total of approximately 8.3 MCY of sediment are planned for removal over the next 20 years.

8.2.3 DISCUSSION

During the Station Fire of 2009, almost all the undeveloped portion of the watershed tributary to Devil's Gate Reservoir was burned, making increased sediment accumulation at the reservoir inevitable during subsequent storm events. As a result, the reservoir's capacity was reduced significantly. As of June 2012, the reservoir did not have capacity to safely contain another major debris event and the outlet works have a risk of becoming clogged and inoperable. In order to maintain the proper functionality of the reservoir, the sediment accumulated in it has to be removed.

As of the June 2012, the Flood Control District was actively planning the Devil's Gate Reservoir Sediment Removal and Management Project and preparing Environmental Impact Report (EIR) for the project. The Notice of Preparation for the Devil's Gate Reservoir Sediment Removal and Management Project EIR was issued in September 2011. The EIR will thoroughly discuss all feasible alternatives to remove, transport, and place sediment for Devil's Gate Reservoir. Please refer to www.LASedimentManagement.com for updates on the EIR.

8.3 PACOIMA RESERVOIR

8.3.1 BACKGROUND

Pacoima Dam, shown in Figure 8-29, is a concrete constant-angle arch dam that was constructed between 1925 and 1929 and had an original storage capacity at spillway of approximately 9.8 million cubic yards (MCY). With a drainage area of 28.2 square miles, Pacoima Dam is operated for flood risk management and water conservation purposes. Water impounded during the storm season behind the dam is gradually released and diverted into downstream spreading grounds to recharge groundwater. Pacoima Reservoir is not accessible to the public and is not used for recreation.

Figure 8-29 Photo of Pacoima Dam




8.3.1.1 LOCATION

Pacoima Dam and Reservoir are located in the Pacoima Canyon of the San Gabriel Mountains, approximately four miles north of the Cities of Los Angeles and San Fernando. The dam and reservoir are located within Flood Control District easements. Pacoima Creek and a few unnamed, natural streams that traverse the San Gabriel Mountains flow into Pacoima Reservoir. The waterway downstream of the dam is known as Pacoima Wash. The wash flows into Lopez Flood Control Basin, an Army Corps of Engineers facility used to manage the risk of floods. Figure 8-30 shows Pacoima Reservoir and the surroundings. Figure 8-31 shows an aerial of Pacoima Reservoir.

Figure 8-30 Pacoima Reservoir Vicinity Map



Figure 8-31 Pacoima Reservoir Topography




8.3.1.2 ACCESS

Vehicular access to the downstream area of the dam is available on Pacoima Canyon Road, an access road maintained by the Flood Control District and located on an easement through private property. The unpaved road begins at Gavina Avenue, a public local road, and runs northward along the east side of Pacoima Canyon. While Pacoima Canyon Road varies in width, it can accommodate two-way traffic for the majority of its length. The access road ends approximately 250 feet from the downstream toe of the dam. There is no vehicular access to the crest of the dam.

The Flood Control District owns a property that can be used to establish access from Little Tujunga Canyon Road to the back of Pacoima Reservoir. In the past, the back of the reservoir was connected to Little Tujunga Canyon Road through an easement along Pacoima Wash, which is shown on Figure 8-32.

Figure 8-32 Upstream end of Pacoima Reservoir



8.3.1.3 DAM OUTLETS

In addition to being equipped with a variety of valves, Pacoima Dam is also equipped with a sluiceway controlled by 5- by 5-foot slide gate.

8.3.1.4 DOWNSTREAM FLOOD CONTROL AND WATER CONSERVATION SYSTEM COMPONENTS

Water that passes through Pacoima Dam travels along Pacoima Wash to the Army Corps of Engineers' Lopez Flood Control Basin. Downstream of Lopez Flood Control Basin, the water flows through the concrete-lined Pacoima Wash Channel and passes by Lopez Spreading Grounds and Pacoima Spreading Grounds. Pacoima Wash Channel flows into Los Angeles River downstream.

8.3.1.5 SEDIMENT DEPOSITION AND REMOVAL HISTORY

Figure 8-33 shows the approximate quantities of sediment accumulated in Pacoima Reservoir since the reservoir's first debris season in the mid 1920s. At Pacoima Reservoir as well as other reservoirs, it is the Flood Control District's practice to retain enough capacity within a reservoir for two incoming design debris events (DDEs), which are calculated and determined for each specific reservoir. For reference purposes, Figure 8-5 shows Pacoima Reservoir's original reservoir capacity at spillway lip and the maximum sediment accumulation that allows for the storage of both one and two incoming DDEs. The graph shows that the Flood Control District has reduced the quantity of accumulated sediment at Pacoima Reservoir on numerous occasions, even before reaching the threshold capacity. Per the Flood Control District's records, which are summarized in Table 8-13, between Pacoima Reservoir's first debris season and June 2012, seven sediment removal projects were conducted at the reservoir, all of which were accomplished via sluicing.

Figure 8-33 Graph of Historical Sediment Accumulation at Pacoima Reservoir




Table 8-13 Pacoima Reservoir Historical Sediment Accumulation and Removal

Survey Date		Reservoir Capacity (MCY)	Quantity Sluiced (MCY)	Quantity Excavated (MCY)	Sediment Accumulated Between Surveys (MCY)	Sediment in Storage (MCY)
October	1926	9.78	-	-	-	-
January	1936	9.02	-	-	0.76	0.76
March	1938	8.07	-	-	0.95	1.70
October	1942	7.80	-	-	0.27	1.97
December	1944	7.61	0.09	-	0.29	2.17
October	1954	7.72	0.18	-	0.07	2.05
June	1958	7.50	0.29	-	0.51	2.27
May	1962	7.39	0.08	-	0.20	2.39
August	1966	7.18	-	-	0.21	2.59
March	1969	6.20	-	-	0.99	3.58
August	1969	6.19	0.36	-	0.37	3.59
February	1971	6.31	0.12	-	-	3.47
October	1971	6.34 ^(a)	-	-	-	3.47
May	1973	6.10	-	-	0.24	3.67
August	1975	6.11 ^(b)	-	-	-	3.67
December	1976	6.10 ^(b)	-	-	-	3.67
May	1978	5.46	-	-	0.64	4.31
March	1980	5.34	-	-	0.13	4.44
December	1981	5.32	-	-	0.01	4.45
October	1982	5.33 ^(b)	-	-	-	4.45
March	1983	5.03	-	-	0.30	4.75
August	1983	6.09	1.07	-	-	3.68
March	1988	6.03	-	-	0.06	3.75
July	1992	5.70	-	-	0.33	4.08
December	2005	4.94	-	-	0.76	4.84
January	2009	4.95 ^(b)	-	-	-	4.84
September	2010	4.73	-	-	0.22	5.06

Notes:

- a. An earthquake in 1971 caused compaction of materials in the reservoir. There are no sluicing or excavation records between the February and October 1971 surveys.
- b. Survey accuracy is responsible for the apparent change in reservoir capacity. No sediment removal project was conducted.

8.3.1.6 PAST SLUICING PROJECTS

As of 2012, the most recent and largest sluicing project at Pacoima Reservoir was an 8-week effort conducted in 1983, which removed approximately 1 MCY of sediment using heavy equipment within the reservoir and in the channel downstream of the dam. The sluicing operation cost approximately \$895,000 in 2011 dollars. Additionally, approximately \$625,000 in 2011 dollars was spent on repairs needed after the sluicing operation. Removal of the

sluiced sediment at Lopez Flood Control Basin totaled approximately \$5.2 million in 2011 dollars. Therefore, the total cost of the 1-MCY sluicing project of 1983 was approximately \$6.7 million in 2011 dollars.

The second largest sluicing project conducted at Pacoima Reservoir removed approximately 360,000 CY of sediment. While detailed records of the 1969 sluicing effort are not available, it was determined sluicing was accomplished using flows as low as 10 cubic feet per second (cfs).

8.3.2 PLANNING QUANTITY & APPROACH

As described in Section 5, the projected 20-year sediment accumulation at Pacoima Reservoir is 2.4 MCY. The Flood Control District is also planning to remove up to an additional 5.2 MCY of sediment. As a result, the total 20-year planning quantity for Pacoima Reservoir is 7.6 MCY of sediment.

As discussed in Section 6, smaller-sized sediment can be removed from a reservoir by any of the removal alternatives considered. However, larger-sized sediment cannot be dredged or sluiced; this leaves dry excavation as the only removal alternative for larger-sized sediment. It was assumed that approximately 60 percent of Pacoima Reservoir's 7.6-MCY planning quantity, or 4.6 MCY, could potentially be dredged or sluiced. Given this assumption, if dredging or sluicing was to be employed, approximately 3.0 MCY of sediment would have to be dry excavated from Pacoima Reservoir during the 20-year planning period in order to address the reservoir's entire planning quantity.

8.3.3 POTENTIAL STAGING AND TEMPORARY SEDIMENT STORAGE AREAS

8.3.3.1 LOPEZ FLOOD CONTROL BASIN

Lopez Flood Control Basin – Background

Lopez Flood Control Basin, shown in Figure 8-34, is a facility under the jurisdiction of the Army Corps of Engineers that is approximately 2.2 miles downstream of Pacoima Dam. Lopez Flood Control Basin reduces the risk of debris-laden floodwaters between the facility and the Los Angeles River. It also serves as an inlet structure to direct flows into Pacoima Wash Channel. A limited secondary use of Lopez Flood Control Basin is passive and low-impact recreation.

As previously noted, Lopez Flood Control Basin was used as a temporary sediment storage area for the sediment sluiced from Pacoima Reservoir in 1983. The Flood Control District recently engaged in discussions with the Army Corps of Engineers regarding the use of Lopez Flood Control Basin as a temporary sediment storage area for future sluicing operations from Pacoima Reservoir. Due to limited available storage capacity at the basin, the Army Corps of Engineers would require the Flood Control District to pre-excavate the expected amount of sediment to be sluiced to their facility. Based on this requirement and a limitation due to the existing willow habitat in Lopez Flood Control Basin, a maximum capacity of approximately 500,000 CY would be available for temporary sediment storage.

Lopez Flood Control Basin could also be suitable for the temporary storage of dredged material and material transported via a conveyor belt from Pacoima Dam to the basin.

Figure 8-34 Lopez Flood Control Basin



Lopez Flood Control Basin – Environmental Impacts

As previously mentioned, as of 2012, a portion of Lopez Flood Control Basin contained willow habitat. Several special status animal and plant species are known to be present within or near Lopez Flood Control Basin, including willow flycatchers, Olive-sided flycatchers, yellow warblers, yellow-breasted chat, and Least Bell's Vireo. Special requirements to avoid impact to protected birds limit activity during the nesting season, which extends from February 1st to August 15th.

Water quality would be impacted at Lopez Flood Control Basin if it were to serve as the outlet of a slurry pipeline or the endpoint of a sluicing operation.

Air quality impacts are possible as a result of removing sediment within Lopez Flood Control Basin and transporting it to a permanent placement location. The most likely method would be excavating the basin under dry conditions and trucking the sediment out to a location yet to be determined.

Lopez Flood Control Basin – Social Impacts

Traffic and noise would increase near Lopez Flood Control Basin during removal of sediment from the basin. The hours of operation could be limited to minimize disturbance to residents.

The scenic and visual characteristics of Lopez Flood Control Basin and the view from neighboring communities would also be impacted by operations in the basin. However, it is expected that the actual storage of sediment at Lopez Flood Control Basin would minimally alter the visual characteristics of the basin as the temporary sediment storage area is expected to be very similar to the existing conditions (as of 2012).

Using Lopez Flood Control Basin as a temporary sediment storage area could potentially interfere with existing and future recreational features (e.g., trails and model aircraft flying area) in the basin. However, it may be possible to minimize interference by placing berms to divert flows away from recreational areas.

Lopez Flood Control Basin – Performance

The limited capacity at Lopez Flood Control Basin is a concern that needs to be analyzed further. While not preferred, increasing the size of the temporary sediment storage area and impacting existing habitat may need to be considered.

Lopez Flood Control Basin – Implementability

As has been discussed in this section, the Flood Control District would need to coordinate with the Army Corps of Engineers for use of Lopez Flood Control Basin as a staging or temporary sediment storage area. Coordination would involve issues such as pre-excavation of material, permission to truck or place a conveyor within the flood control basin in order to remove the sediment, etc. The Flood Control District would also need to obtain environmental regulatory permits.

There is high technical certainty that once capacity has been made available at Lopez Flood Control Basin and the necessary permits are obtained, Lopez Flood Control Basin would be able to capture incoming flows of sediment from Pacoima Reservoir since it has been used previously for this purpose.

Lopez Flood Control Basin – Cost

As previously discussed, use of Lopez Flood Control Basin as a temporary storage area would require pre-excavation and removal of the expected amount of sediment to be delivered to the basin. The estimated cost to excavate sediment from a facility like Lopez Flood Control Basin is approximately \$3 per cubic yard. Excavating 4.6 MCY of sediment from the basin would cost approximately \$14 million. Additionally, it is possible royalties would have to be paid to the Army Corps of Engineers for the sediment excavated and removed from Lopez Flood Control Basin.

8.3.3.2 CANYON SITES

Canyon Sites – Background

There are two unnamed canyons totaling approximately 100 acres that are located along Pacoima Canyon Road, approximately one mile downstream of Pacoima Dam, as shown in Figure 8-35. As of 2012, environmental documents were being prepared by another agency for a surface mining project proposed by the owner of a couple parcels within the canyons. Alternatively, the canyons present an opportunity for the management of sediment from Pacoima Reservoir. The canyons could serve as a staging area to transfer sediment transported via conveyors from Pacoima Reservoir to trucks or for temporary storage of sediment so that it could be gradually taken to a placement site.

Figure 8-35 Canyons downstream of Pacoima Dam



Canyon Sites – Environmental Impacts

Prior to being burned during the Sayre Fire in 2008, both canyons contained sage and chaparral habitat. Studies would be needed to identify the habitat within the canyons.

For use as a staging area, only a portion (approximately five acres) of one canyon would be impacted by sediment operations. Nearby mitigation sites could be used to offset the impacts to the canyons. Additionally, once work is complete, habitat could be re-established on disturbed areas.

Air quality would be affected by emissions of equipment used at the site, but this alternative would have minimal impact to water quality and ground water recharge.

Canyon Sites – Social Impacts

Use of the canyons as a staging or temporary sediment storage area would create visual impacts and increase noise, particularly for the neighborhood located across from the canyons, on the other side of Pacoima Wash. Restrictions on working hours and equipment noise would limit impacts.

There are no permitted recreational activities in the canyons, so no impacts on recreation are expected.

Canyon Sites – Implementability

Acquisition of the parcels and environmental permitting complexity are concerns that would need to be addressed in order for this alternative to be implemented.

Canyon Sites – Performance

The canyons have adequate space to accommodate staging operations or the temporary storage of sediment. Therefore, performance of the canyons as potential staging or temporary sediment storage areas is not a concern.

Canyon Sites – Cost

The cost to acquire and mitigate for the use a canyon staging or temporary sediment storage area was estimated to be approximately \$5 million.

8.3.4 REMOVAL ALTERNATIVES

The following section discusses the impacts and costs of sediment removal at Pacoima Reservoir by means of dry excavation, dredging, and sluicing. Discussion of the transportation and placement alternatives is presented in Sections 8.3.5 and 8.3.6, respectively. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.3.7.

8.3.4.1 DRY EXCAVATION

Dry excavation has not previously been used at Pacoima Reservoir to remove accumulated material. Under regular operating conditions, Pacoima Reservoir is never completely dry, even outside of the storm season. Since there is no access to the back of Pacoima Reservoir (as of 2012), an access road would need to be constructed if dry excavation is to be employed; refer to Figure 8-32.

Dry Excavation – Environmental Impacts

During a previous biological survey, a two-striped garter snake was observed along Pacoima Creek. Fish resembling the arroyo chub, the only known native species to Pacoima Creek, have also been observed along Pacoima Creek. Reestablishment of the access road to the back of Pacoima Reservoir and complete drainage of the reservoir should consider potential impacts to these and other species.

Emissions during construction of the back access road to Pacoima Reservoir and during excavation of the reservoir could potentially impact air quality.

Dry Excavation – Social Impacts

Using dry excavation to remove the sediment accumulated in Pacoima Reservoir is not expected to impact traffic other than during the mobilization and the demobilization of the operations.

Due to the remote location of Pacoima Reservoir, reestablishment of the back access road and excavation operations are not expected to impact the viewshed of any residences. However, such operations could impact the view of visitors to the ridges above the reservoir.

As previously stated, there are no permitted recreational uses within Pacoima Reservoir; therefore, the road construction and excavation operations would not conflict with such use. Draining the reservoir in anticipation of excavation activities is not expected to impact recreation along Pacoima Wash as the wash does not have permitted recreational uses either. And as long as flows from Pacoima Reservoir into Lopez Flood Control Basin are able to be restricted to non-recreational areas within the flood control basin, impact to recreational resources at Lopez Flood Control Basin would not be expected as a result of draining Pacoima Reservoir.

Dry Excavation – Implementability

Pacoima Reservoir and the potential location of the access road to the back of the reservoir are located within Flood Control District right of way.

Reestablishment of the access road and excavation of the reservoir would require environmental regulatory permits.

Given the Flood Control District's experience with excavating sediment from other reservoirs and constructing roads in remote areas, implementing such operations for the purpose of managing sediment at Pacoima Reservoir is technically certain.

Maintenance of the access road into the back of Pacoima Reservoir would depend on the type of road constructed and the degree to which future storm flows would affect the road.

Dry Excavation – Performance (for Dry Excavation)

The reservoir must be completely drained of water prior to dry excavation, a process that depends on the initial reservoir level, valve operations, and downstream channel conditions. Approximately two months would be required to drain the reservoir and begin excavating sediment. For additional performance concerns, refer to Section 6.

Dry Excavation – Cost

The cost to dry excavate sediment from a reservoir is approximately \$3 per cubic yard. Dry excavating Pacoima Reservoir's entire 7.6-MCY planning quantity would cost approximately \$23 million. Alternatively, dry excavation of only the 3.0 MCY of larger-sized material that would not be able to be dredged or sluiced would cost approximately \$9 million.

8.3.4.2 DREDGING

As discussed previously, approximately 60 percent of Pacoima Reservoir's 7.6-MCY planning quantity, or 4.6 MCY, could potentially be dredged. Thus, if dredging is employed at Pacoima Reservoir, dry-excavation would have to be employed to remove the remaining 3.0 MCY. For the impacts associated with excavating material from Pacoima Reservoir refer to Section 8.3.4.1.

Dredging – Environmental Impacts

Largemouth bass, a species that is not native to the west coast of the country, has been observed within Pacoima Reservoir. There may be other species present within Pacoima Reservoir. In order to ascertain the potential impacts dredging would have on the habitat within Pacoima Reservoir, the specifics of the habitat would need to be determined. Furthermore, existing habitat in the area(s) considered for discharge and drying of dredged material would also need to be determined.

Dredging could impact water quality within the reservoir by increasing turbidity. However, as discussed in Section 6, water quality concerns could be partially addressed with a silt curtain around the dredge. As discussed in Section 6, dredging sediment (and transporting it via a slurry pipeline) could affect water conservation.

Dredging – Social Impacts

Dredging of Pacoima Reservoir is not expected to have a long-lasting impact on traffic. Due to the reservoir's remote location, impacts on noise levels and visual resources would not be expected either. Also, recreation would not be impacted because it is not permitted at Pacoima Reservoir.

Dredging – Implementability

No additional right of way is anticipated to be required for implementation of a dredging operation within Pacoima Reservoir. Concerns associated with stockpiling of dredged material outside of the reservoir parcels are discussed in Section 8.1.3.

As for any other operation within Pacoima Reservoir, dredging would require environmental regulatory permits.

As discussed in Section 6, while dredging is a technique that has been used in other areas of the country for decades, dredging has not previously been employed by the Flood Control District. Analysis would be needed to determine if dredging is implementable at Pacoima Reservoir. It is expected that a dredging operation at Pacoima Reservoir would be more difficult to implement compared to other reservoirs under the jurisdiction of the Flood Control District, particularly due to the lack of roadway access to the body of the reservoir.

Dredging – Performance

Considering the capabilities of the dredging equipment and slurry pipeline discussed in Section 6, it would take approximately twelve (12) 6-month dredging operations to dredge the entire 4.6 MCY of material that could potentially be able to be dredged from Pacoima Reservoir during the 20-year planning period. Each 6-month dredging operation would remove approximately 400,000 CY of sediment from the reservoir.

As discussed in Section 6, because the dredge would draw water in addition to sediment, approximately 4 MCY or 2,500 acre-feet of water-sediment slurry would need to be dewatered as a result of each dredging operation. Given the assumed capabilities of the dredging equipment, the water-sediment mixture would flow into the dewatering area at a rate of approximately 15 cfs. Dewatering requirements and the availability of a dewatering area would need to be evaluated as part of a reservoir-specific planning effort.

Dredging – Cost

Based on the estimated unit cost, dredging the entire 4.6 MCY of sediment that could potentially be dredged from Pacoima Reservoir during the 20-year planning period would cost approximately \$48 million.

8.3.4.3 SLUICING (AS A REMOVAL METHOD)

Similar to dredging, approximately 60 percent of Pacoima Reservoir's 7.6-MCY planning quantity, or 4.6 MCY, could be small enough to sluice. Thus, if sluicing is employed at Pacoima Reservoir, dry-excavation would have to be employed to remove the remaining 3.0 MCY. For the impacts associated with excavating material from Pacoima Reservoir refer to Section 8.3.4.1. This section focuses on sluicing as a sediment removal method and discusses the impacts of sluicing within Pacoima Reservoir only.

Sluicing (Removal) – Environmental Impacts

Within Pacoima Reservoir itself, sluicing would be expected to impact habitat in a similar manner as excavating sediment from the reservoir would since in both cases the reservoir would need to be drained. See the discussion under Dry Excavation (Section 8.3.4.1) for more information.

As discussed in Section 6, employing sluicing to remove sediment would impact water quality within the reservoir but could impact water conservation.

Given the Flood Control District's previous sluicing projects, only a few pieces of equipment would be necessary within the reservoir in order to remove sediment by sluicing. Therefore, air quality impacts would not be significant.

Sluicing (Removal) – Social Impacts

Removal of sediment from Pacoima Reservoir through sluicing could impact the view from ridges above the reservoir as the reservoir needs to be drained and there would be equipment within the reservoir. There are no permitted recreational activities in the reservoir, so no impacts on recreation are expected.

Sluicing (Removal) – Implementability

Access to Pacoima Reservoir and activities within the reservoir do not pose any right of way concerns.

Similar to other methods of sediment removal already discussed, sluicing Pacoima Reservoir would require environmental regulatory permits.

Given that seven sluicing projects were conducted at Pacoima Reservoir in the past, it is technically certain that sluicing is able to be used to remove sediment from Pacoima Reservoir.

Sluicing (Removal) – Performance

Based on previous experiences, historical inflows into the reservoir, and Lopez Flood Control Basin's capacity, it was estimated that approximately 500,000 CY of sediment could be removed from Pacoima Reservoir in a year by sluicing. At this rate, sluicing would have to be performed approximately 9 of the 20 years in the planning period in order to sluice 4.6 MCY of sediment from the reservoir. However, it is important to note that the ability to sluice and quantity of sluiced material is dependent on inflow into the reservoir, which is entirely dependent on the weather.

In addition to inflow, another factor that limits sluicing is the availability of temporary storage areas and the rate at which they can receive the sluiced water-sediment mixture. As discussed in Section 6, it was assumed that the water-sediment slurry sluiced from a reservoir could have a nine-to-one water-to-sediment ratio. Therefore, sluicing 500,000 CY of sediment would result in the need to dewater 5 MCY or 3,000 AF of water-sediment slurry.

Sluicing (Removal) – Cost

Based on the estimated unit cost, sluicing 4.6 MCY of sediment from Pacoima Reservoir during the 20-year planning period would cost approximately \$12 million.

8.3.5 TRANSPORTATION ALTERNATIVES

The following section discusses the impacts and costs of transporting sediment removed from Pacoima Reservoir by means of sluicing, trucking, conveyor belt, and slurry pipeline. Discussion of the removal alternatives was presented in Section 8.3.4. The placement alternatives are presented in Section 8.3.6. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.3.7.

8.3.5.1 SLUICING (AS A TRANSPORT METHOD)

This section focuses on the impacts of utilizing sluicing as a transport method to move sediment downstream of Pacoima Dam along Pacoima Wash to Lopez Flood Control Basin. For the impacts of sluicing operations within

Pacoima Reservoir, refer to the discussion of sluicing as a removal method in Section 8.3.4.3. Impacts at Lopez Flood Control Basin were discussed in Section 8.3.3.1.

Sluicing (Transport) – Environmental Impacts

Past vegetation and wildlife surveys conducted along Pacoima Wash between Pacoima Dam and Lopez Flood Control Basin have indicated the presence of riparian habitat, special status plant species such as Plummer's mariposa lily and Davidson's bush mallow, and least Bell's vireo, a California-listed endangered species. Sluicing activities could be temporarily disruptive to the existing habitat.

Transporting sediment via sluicing would impact water quality along Pacoima Wash. As discussed in Section 6, transporting sediment via sluicing could affect water conservation.

Sluicing (Transport) – Social Impacts

Sluicing sediment along Pacoima Wash is not expected to have impacts on traffic or noise levels. Visual impacts would consist of flows in Pacoima Wash with higher levels of sediment than normal. No impacts are expected to Los Angeles Mission College's Athletic Field immediately west of Pacoima Wash.

Sluicing (Transport) – Implementability

While sluicing sediment along Pacoima Wash would not require right of way agreements, accessing the wash with equipment to manage the deposition of sediment along the wash would need them. Additionally, the Flood Control District would need to obtain environmental regulatory permits in order to sluice sediment along Pacoima Wash.

Given that as of 2012, seven sluicing operations have been conducted to transport sediment downstream of Pacoima Dam, sluicing is a technically certain method of transporting sediment downstream of the dam.

Sluicing (Transport) – Performance

As noted in the previous section that discussed sluicing as a removal method, approximately 500,000 CY of sediment could be sluiced from Pacoima Reservoir in a year. Given a nine-to-one water-to-sediment ratio, this would mean during a sluicing year approximately 5 MCY or 3,000 AF of water-sediment slurry would be transported along Pacoima Wash in a year. The ability of Pacoima Wash to handle said volumes will need to be considered. Also, sediment deposition locations and the possibility of flushing the stream course to remove the deposits will need to be analyzed if sluicing is to be employed.


Sluicing (Transport) – Cost

The cost of transporting sediment via sluicing is minimal.

8.3.5.2 TRUCKING

Trucking could be employed to transport sediment from Pacoima Reservoir, a staging area, and/or a temporary sediment storage area to a placement location. As of 2012, there was no access to the back of the reservoir. In order to truck sediment directly from the reservoir to a placement location, the access road from Little Tujunga Canyon Road to the back of the reservoir would need to be reestablished. Refer to the impacts associated with the reestablishment of the access road into Pacoima Reservoir were discussed under Dry Excavation, in Section 8.3.4.1. This section focuses on the impacts associated with trucking sediment along the general routes shown in Figure 8-36.

Figure 8-36 General potential trucking routes for transportation of sediment from Pacoima Reservoir



Trucking – Environmental Impacts

Since existing roads would be used to truck sediment along the general routes previously shown, no particular impacts would be expected on habitat, water quality, or groundwater recharge. The use of low emission trucks would reduce air quality impacts.

Trucking – Social Impacts

Employing trucks could significantly impact traffic, especially if trucking sediment from behind Pacoima Reservoir as Little Tujunga Canyon Road is a two-lane, sinuous road. For the most part, trucks would travel along non-residential roads; however, neighborhoods cannot be avoided entirely, as shown on Figure 8-37 through Figure 8-39. Restrictions on trucking start and end times would help reduce noise and visual impacts in residential areas. Access to recreational resources along Little Tujunga Canyon Road could potentially be impacted with the increase in traffic.

Figure 8-37 Potential truck route from Pacoima Reservoir




Figure 8-38 Potential truck route from Lopez Flood Control Basin



Figure 8-39 Potential truck route from potential canyon transfer point



Figure 8-40 Potential truck route to pits in Sun Valley



Trucking – Implementability

Since trucking would occur on existing public roads, there are no right of way or permitting concerns.

Trucking – Performance

The following assumptions were made while considering trucking as an alternative for transporting all or part of Pacoima Reservoir’s 7.6-MCY planning quantity.

- Single dump trucks with a capacity of approximately 8 CY per truck would be required when trucking directly from the reservoir due to the narrow and winding conditions of Little Tujunga Canyon Road.
- Double dump trucks with a capacity of approximately 16 CY per truck would be used when traveling from the canyon sites or Lopez Flood Control Basin.
- Between Pacoima Reservoir and the pits in Sun Valley, trucks would travel at an average speed of 20 miles per hour. For trips between the canyons sites and the pits in Sun Valley and Lopez Flood Control Basin and the pits, trucks would travel at an average speed of 30 miles per hour.

Using these assumptions, estimates on the number of trucking operations were determined, as shown in Table 8-14 under the subsequent Cost section.

Trucking – Cost

Trucking unit costs on single dump and double dump trucks were estimated to be \$0.65 and \$0.30 per CY per mile, respectively, based on a loading time of 1 minute per truck. The cost of trucking will vary depending on the quantity to be trucked, the origin and destination, and the type of truck that can be used. The estimated trucking costs for the various scenarios range from \$21 million to \$158 million, as shown in Table 8-14.

Table 8-14 – Estimated trucking costs for Pacoima Reservoir

Destination	Origin	Type of Truck	Roundtrip Distance (miles)	Quantity of Sediment (MCY)	Number of Trucking Operations	Total (millions)
Pits in Sun Valley	Back of Pacoima Reservoir	Single dump	32	7.6	19	\$158
				3.0 ^(a)	8	\$62
	Canyon Transfer Points	Double dump	19	7.6	10	\$43
	Lopez Flood Control Basin	Double dump	15	7.6	10	\$34
				4.6 ^(b)	6	\$21

Notes:

- Approximate amount of Pacoima Reservoir’s 7.6-MCY planning quantity that is too large to dredge or sluice from the reservoir.
- Approximate amount of sediment that would need to be transported out of Lopez Flood Control Basin if the basin was to be used as the outlet of a slurry pipeline or the endpoint of a sluicing operation from Pacoima Reservoir.

8.3.5.3 CONVEYOR BELTS

Conveyor belts could be used in conjunction with removal activities by dry excavation. This section discusses the impacts of utilizing a conveyor belt to transport sediment from Pacoima Reservoir through Pacoima Dam and on to a canyon transfer point or Lopez Flood Control Basin. The potential conveyor alignments are shown in Figure 8-41.

Figure 8-41 Potential conveyor belt alignments



Conveyor Belts – Environmental Impacts

In order to identify and minimize the potential impacts of placing and operating a conveyor belt from Pacoima Reservoir to one of the temporary sediment storage areas downstream, the habitat along the potential conveyor alignments would have to be studied. Placement of a conveyor belt along Pacoima Canyon Road would be expected to have less impact on the environment than placement of a conveyor belt along Pacoima Wash. Water quality, groundwater recharge, and air quality would not be expected to be impacted.

Conveyor Belts – Social Impacts

Installation and operation of a conveyor belt would cause some visual disturbances. No recreational resources would be impacted as there are no permitted recreational areas along the potential conveyor alignments.

Conveyor Belts – Implementability

Placement of a conveyor belt along Pacoima Canyon Road would not be expected to present any right of way issues since the road is located within a Flood Control District easement. No permitting issues would be expected either. On the other hand, placement of a conveyor belt along Pacoima Wash would present both right of way and permitting issues.

If a conveyor belt was to be placed through the sluice gate in Pacoima Dam, the conveyor belt would have to be less than five feet wide. The elevation gain and loss from one side of the dam to the other would also need to be

considered in the design of the conveyor belt. The topographical conditions between Pacoima Dam and the potential temporary sediment storage areas would not be expected to lead to technical issues as the grade and curves along the potential alignments appear to be within the operational constraints of conveyor belts.

Conveyor Belts – Performance

Since conveyor belts would be used in conjunction with dry excavation operations and dry excavation at Pacoima Reservoir could be conducted approximately six months out of the year, it was assumed conveyors from Pacoima Reservoir to either a canyon site or Lopez Flood Control Basin would last approximately six months during a given year. Based on this assumption and other assumptions discussed in Section 6 for conveyor operations, it would take approximately ten (10) 6-month conveyors operations during the 20-year planning period to transport 7.6 MCY of sediment from Pacoima Reservoir.

Conveyor Belts – Cost

A conveyor belt from Pacoima Reservoir to one of the canyon sites downstream of the dam would have a generally challenging alignment. As discussed in Section 6, the estimated cost of a more difficult conveyor is approximately \$1,200 per linear foot. Based on this unit cost and a conveyor length of approximately 1 mile, the cost of the conveyor belt would be approximately \$6 million.

The cost of a conveyor belt from Pacoima Reservoir to Lopez Flood Control Basin would be approximately \$12 million, based on the assumption that approximately 1 mile of the conveyor would have a difficult alignment and the remaining 1.5 mile would have a generally linear alignment. As discussed in Section 6, the cost for a generally linear conveyor belt would be approximately \$800 per linear foot.

8.3.5.4 SLURRY PIPELINE

As discussed in Section 6, slurry pipelines would be used in conjunction with dredging. A slurry pipeline could be constructed to transport dredged material from Pacoima Reservoir to Lopez Flood Control Basin.

The slurry pipeline would begin at the end of the dredge line on the downstream face of Pacoima Dam. From there, the slurry pipeline could possibly be constructed along one of two alignments, as shown in Figure 8-14.

If a dredging and slurry pipeline alternative was to be employed at Pacoima Reservoir, the feasibility of the alignments would have to be analyzed in detail. One potential alignment could be along Pacoima Wash all the way from Pacoima Dam to Lopez Flood Control Basin. The other could potentially be along Pacoima Canyon Road from Pacoima Dam to Gavina Avenue then along Pacoima Wash from Gavina Avenue to the basin. The later could require placing the slurry pipeline underground as it crossed Gavina Avenue or potentially placing it underground along Pacoima Canyon Road.

Figure 8-42 Potential Slurry Pipeline Alignments for Pacoima Reservoir



Slurry Pipeline – Environmental Impacts

In order to identify and minimize the potential environmental impacts of placing and operating a slurry pipeline from Pacoima Dam to Lopez Flood Control Basin, the habitat along the potential alignments would have to be studied. No impacts are expected on water quality, groundwater recharge, and air quality.

Slurry Pipeline – Social Impacts

If placed above ground, construction of the slurry pipeline would cause some visual disturbances. No recreational resources would be impacted as there are no permitted recreational areas along the potential slurry pipeline alignments.

Slurry Pipeline – Implementability

Placement of a slurry pipeline along Pacoima Wash and across Gavina Avenue would present both right of way and permitting issues. No right of way or permitting issues are expected for placement of a slurry pipeline along Pacoima Canyon Road since the road is located within a Flood Control District easement.

Slurry Pipeline – Performance

A slurry pipeline would be permanently installed and used at the frequency at which material would be dredged. Based on the assumptions that a dredge could remove approximately 200 CY of sediment per hour and a water-to-sediment ratio of 9 to 1 for dredging operation, the slurry pipeline would need to be able to transport approximately 2,000 CY of the water-sediment slurry per hour (or approximately 15 cubic feet of the slurry per second). The slurry pipelines discussed in Section 6 are able to handle flow of this magnitude.

The approximately 2.5-mile slurry pipeline from Pacoima Dam to Lopez Flood Control Basin would require 3 booster pumps.

Slurry Pipeline – Cost

Based on the estimated construction cost of \$37.50 per linear foot for above ground slurry pipelines, the estimated cost of constructing a slurry pipeline of approximately 2.5 miles from Pacoima Dam to Lopez Flood Control Basin is approximately \$500,000. Given an installation and operation cost of \$1 per CY of sediment per booster pump, the cost of installing and operating 3 booster pumps to transport 2.9 MCY of sediment was estimated to be \$13 million.

8.3.6 PLACEMENT ALTERNATIVES

This section discusses the impacts and costs of potential placement alternatives for sediment removed from Pacoima Reservoir. Specifically, this section discusses the placement of sediment at pits and potential new sediment placement site(s). Discussion of the removal and transportation was presented in Sections 8.3.4 and 8.3.5, respectively. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.3.7.

8.3.6.1 PITS

As discussed in Section 6, there are multiple pits in Sun Valley. Refer back to Figure 8-36 on page 8-58 for the location of the pits in relation to Pacoima Reservoir and Lopez Flood Control Basin. The one-way trucking distance from the back of Pacoima Reservoir, the canyon sites downstream of the reservoir, and Lopez Flood Control Basin to the pits ranges from 8.5 miles to 16 miles. The general impacts of employing pits for sediment placement were discussed in Section 6.

It was assumed that 40 percent of Pacoima Reservoir's 7.6-MCY planning quantity, or 3.0 MCY, would be marketable. Given that assumption and other assumptions discussed in Section 6, it was assumed that pits operated by the gravel industry would accept a total of 6.0 MCY of sediment from Pacoima Reservoir free of charge. Depending on the type of truck used to deliver sediment to the third party owned pits, tipping fees of \$10 to \$15 per cubic yard would have to be paid for the remaining 1.6 MCY of sediment. If the 1.6 MCY of sediment were to be trucked from the Pacoima Reservoir, single dump trucks would have to be used; therefore, the tipping fees would total approximately \$24 million. If the 1.6 MCY of sediment were to be trucked from the canyon sites or Lopez Flood Control Basin, double dump trucks would be able to be used; therefore, the tipping fees would be approximately \$16 million.

However, as discussed in Section 6, the acquisition of pits for the placement of sediment from facilities under the jurisdiction of the Flood Control District should be pursued. For planning purposes, it was assumed that the only material that would be placed at a Flood Control District-owned pit would be material that would not be accepted at the third-party owned pits for free. It would cost a total of \$3 per cubic yard to acquire and place 1.6 MCY of sediment at the Flood Control District-owned pit. The cost to place 1.6 MCY in a Flood Control District-owned pit, including the cost to acquire the pit, would be approximately \$4.8 million.

8.3.6.2 POTENTIAL NEW CANYON SEDIMENT PLACEMENT SITE(S)

This section discusses the impacts associated with developing a sediment placement site in one or both of the canyons discussed in Section 8.3.3.2. This placement alternative could potentially be used in combination the transportation alternative involving a conveyor from Pacoima Dam to the canyons.

Canyon SPSs – Environmental Impacts

If the canyons were to be used for placement, both canyons could be highly impacted over the life of the project. Nearby mitigation sites could be used to offset the impacts to the canyons. Additionally, once work is complete, habitat could be re-established on disturbed areas. Air quality would be affected by emissions of equipment used at the site for placement, but this alternative would have minimal impact to water quality and quantity.

Canyon SPSs – Social Impacts

Development and use of the canyons as a sediment placement site would create some noise and visual impacts, particularly for the neighborhood located across Pacoima Wash from the canyons. Limits on working hours and equipment noise would limit impacts. There are no permitted recreational activities in the canyons, so no impact is expected.

Canyon SPSs - Implementability

Acquisition of the parcels and environmental permitting complexity are concerns that could likely be addressed. The Flood Control District may possibly need to obtain environmental regulatory permits in order to develop a sediment placement site in one or both of the canyon sites.

Canyon SPSs - Performance

With an approximate placement capacity of 19 MCY, the canyons would be able to easily serve Pacoima Reservoir's 20-year sediment management need of 4.8 MCY.

Canyon SPSs - Cost

The cost to acquire, develop a sediment placement site, and mitigate the impacts of such use was estimated to be approximately \$6 million.

8.3.7 COMBINED SEDIMENT MANAGEMENT ALTERNATIVES

There are six combined sediment management alternatives for Pacoima Reservoir. A description of each of these and the combined impacts and costs are subsequently provided. For specific details regarding environmental impacts, social impacts, feasibility, implementability, and cost for the individual removal, transportation, temporary sediment storage, and placement components refer to Sections 8.1.3 through 8.1.6. Please note that combined alternatives that include dredging and sluicing assume 60 percent of Pacoima Reservoir's planning quantity could be dredged or sluiced and that the remainder would have to be excavated and trucked from the back of the reservoir.

All the combined sediment management alternatives, except for Combined Alternative 5, show a range in cost. The lower cost is based on the assumption that 40 percent of the 20-year planning quantity is marketable, that the gravel industry will accept the 40 percent plus an additional 40 percent of the material free of charge, and that the remaining 20 percent is placed at a quarry the Flood Control District has acquired. The higher cost assumes the Flood Control District was not able to acquire a quarry and so that all sediment has to be delivered to the gravel industry. The assumption is that the Flood Control District would have to pay tipping fees (\$10/CY) for 20 percent of the 20-year planning quantity.

8.3.7.1 COMBINED ALTERNATIVE 1:
DRY EXCAVATE → TRUCKS → SUN VALLEY PITS

This alternative involves draining the reservoir, excavating the sediment under dry conditions, and then trucking the sediment through a back access road. The sediment would be trucked to the pits in Sun Valley. Figure 8-43 and Figure 8-44 schematically illustrate this alternative. Due to the need to fully drain the reservoir, this alternative would be implementable approximately six months during a given year.

Figure 8-43 Pacoima Reservoir's Alternative 1, Map 1 of 2




Figure 8-44 Pacoima Reservoir's Alternative 1, Map 2 of 2



Construction of an access road to the back of Pacoima Reservoir is required for this alternative, which would result in impact to habitat. Further analysis is needed to determine if there are various potential road alignments, and if so, which one would have the least environmental impact. In any case, mitigation of environmental impacts would be required as they would not be able to be avoided. Air quality would be impacted by the use of excavation equipment and trucks. Use of low emission trucks would reduce air quality impacts.

In order to remove the entire 7.6 MCY planning quantity during the 20-year planning period, sediment removal operations involving dry excavation in conjunction with trucking would need to occur during approximately 19 of the 20 years. This assumes an operation duration of approximately six months per cleanout.

For the most part, trucks directly transporting sediment from Pacoima Reservoir to a site in Sun Valley would travel along non-residential roads. However, the route would pass along some residential areas, as previously shown on Figures 8-37 to 8-40.

Implementation of this alternative could cost an estimated \$190 million to \$200 million. The breakdown of the estimated costs is provided in Table 12.

Table 8-15 – Estimated costs for Pacoima Reservoir’s Alternative 1

Activity	Estimated Cost (in millions)
Construct & mitigate for road from Little Tujunga Canyon Road to back of Pacoima Reservoir	\$ 2
Excavate sediment from Pacoima	\$ 23
Truck sediment to pits in Sun Valley	\$ 158
Place sediment at pits in Sun Valley	\$ 5-15
Total	\$ 190-200

8.3.7.2 COMBINED ALTERNATIVE 2A:

DRY EXCAVATE → CONVEYOR → CANYON TRANSFER POINT → TRUCKS → SUN VALLEY PITS

This alternative consists of draining Pacoima Reservoir, excavating the sediment, transporting it to a canyon temporary sediment storage area via a conveyor belt through the dam, and then trucking it from the temporary sediment storage area to a placement site. Figures 8-45 and 8-46 schematically illustrate this alternative.

Figure 8-45 Pacoima Reservoir’s Alternative 2A – Map 1 of 2




Figure 8-46 Pacoima Reservoir’s Alternative 2A – Map 2 of 2



One of the limitations of this alternative is the Flood Control District’s ability to acquire or obtain permission to use one of the canyons downstream of Pacoima Reservoir for the transfer of sediment from conveyor belt to trucks.

The conveyor belt could be placed along Pacoima Canyon Road, which would limit interference with habitat along the conveyor’s alignment.

Employing this combined alternative to remove the entire 7.6 MCY planning quantity during the 20-year planning period would require 10 separate operations. This is based on the assumptions that 800 CY (or approximately 1,200 tons) of sediment could be transported on the conveyor belt every hour, 8 hours per day, 4 months a year.

Implementation of this alternative could cost an estimated millionmillion\$85 million to \$95 million. The breakdown of the estimated costs is provided in Table 8-16.

Table 8-16 Estimated costs for Pacoima Reservoir’s Alternative 2A

Activity	Estimated Cost
Construct & mitigate for temporary access roads to Pacoima Reservoir	\$2 M
Excavate material	\$23 M
Acquire canyon temporary sediment storage area	\$2 M
Mitigate for use of the canyon temporary sediment storage area	\$3 M
Convey sediment from Pacoima Reservoir to canyon temporary sediment storage area	\$6 M
Truck to pits in Sun Valley	\$43 M
Place sediment at pits in Sun Valley	\$5-15 M
Total	\$85-95 M

8.3.7.3 COMBINED ALTERNATIVE 2B:

DRY EXCAVATE → CONVEYOR → LOPEZ FLOOD CONTROL BASIN TRANSFER POINT → TRUCKS → SUN VALLEY PITS

Combined Alternative 2B is essentially the same as Combined Alternative 2A, except for the endpoint of the conveyor belt and potential temporary sediment storage area. In Combined Alternative 2B, the conveyor would extend from Pacoima Reservoir to Lopez Flood Control Basin. Figure 8-47 illustrates this alternative.

Figure 8-47 Pacoima Reservoir’s Alternative 2B



This alternative would require the Army Corps of Engineers’ permission for the Flood Control District to use Lopez Flood Control Basin for staging and stockpiling operations. In addition, permission from the Army Corps of Engineers would need to be acquired in order to place the conveyor belt along Pacoima Wash.

Implementation of this alternative would require 10 separate cleanout operations, which could cost an estimated millionmillion\$75 million to \$85 million. The breakdown of the estimated costs is provided in Table 8-17.

Table 8-17 Estimated costs for Pacoima Reservoir’s Alternative 2B

Activity	Estimated Cost
Construct & mitigate for temporary access roads to Pacoima Reservoir	\$2 M
Excavate material	\$23 M
Convey sediment from Pacoima Reservoir to Lopez Flood Control Basin	\$12 M
Truck to the pits in Sun Valley	\$34 M
Place sediment at the pits in Sun Valley	\$5-15 M
Total	\$75-85 M

8.3.7.4 COMBINED ALTERNATIVE 3:

DREDGE (4.6 MCY) → SLURRY PIPELINE → LOPEZ FLOOD CONTROL BASIN → DRY EXCAVATE → TRUCKS → SUN VALLEY PITS

+ DRY EXCAVATE (3.0 MCY) → TRUCKS → PITS IN SUN VALLEY

This alternative would involve sediment removal operations at the Army Corps of Engineers' Lopez Flood Control Basin in addition to sediment removal operations at Pacoima Reservoir. First, in order to create capacity for the material to be delivered to Lopez Flood Control Basin, sediment would be excavated from the basin and trucked to the pits in Sun Valley. Subsequently, sediment would be dredged from Pacoima Reservoir and the sediment-water mixture transported to the basin through a slurry pipeline. Additionally, because the large material in Pacoima Reservoir would not be able to be dredged, the larger material would have to be excavated. It was assumed the large material would then be trucked to a pit in Sun Valley. Figures 8-49 and 8-50 illustrate this alternative.

Figure 8-48 Pacoima Reservoir's Alternative 3 – Map 1 of 2




Figure 8-49 Pacoima Reservoir's Alternative 3 – Map 2 of 2



Implementation of this alternative is highly dependent on the ability to obtain permission from the Army Corps of Engineers to use Lopez Flood Control Basin as a dewatering and temporary sediment storage area for the dredged material and the ability to create enough capacity for the operations.

Given the assumptions made regarding dredging operations and assuming capacity at Lopez Flood Control Basin would not limit the dredging operations, it could take 12 dredging operations during the 20-year planning period to remove the 4.6 MCY of sediment that could potentially be dredged from Pacoima Reservoir. If the operations could be conducted on a regular basis, the interval between the dredging operations would range from one to two years. The remaining 3.0 MCY of larger material that could not be dredged would need to be excavated and removed in possibly 8 separate operations. Dredging and dry excavation operations may be able to be conducted in the same year, just during different parts of the year.

Trucks used to transport sediment would pass through several residential areas as previously shown on Figures 8-38 and 8-40.

Implementation of this alternative could cost from an estimated millionmillion\$185 million to \$195 million. The breakdown of the estimated costs are provided in Figure 8-18.

Table 8-18 Estimated costs for Pacoima Reservoir's Alternative 3

Activity	Estimated Cost
Excavate material at Lopez Flood Control Basin to create capacity	\$14 M
Truck material from Lopez Flood Control Basin on double-dump trucks	\$21 M
Place sediment at pits in Sun Valley	\$5-15 M
Dredge sediment from Pacoima Reservoir	\$48 M
Construct & operate slurry pipeline	\$22 M
Construct & mitigate for temporary access roads to Pacoima Reservoir	\$2 M
Excavate the larger material that cannot be dredged	\$9 M
Truck the larger material from the reservoir to the pits in Sun Valley on single-dump trucks	\$62 M
Total	\$185-195 M

8.3.7.5 COMBINED ALTERNATIVE 4:

SLUICE (4.6 MCY) → LOPEZ FLOOD CONTROL BASIN → DRY EXCAVATE → TRUCKS → SUN VALLEY PITS
+ DRY EXCAVATE (3.0 MCY) → TRUCKS → PITS IN SUN VALLEY

Combined Alternative 4 would involve sediment removal operations at the Army Corps of Engineers' Lopez Flood Control in addition to sediment removal operations at Pacoima Reservoir. It was assumed that sediment within the Lopez Flood Control Basin would be excavated and trucked to a placement site. Once capacity had been made available at the basin, Pacoima Reservoir would be drained to expose the accumulated sediment. Water flowing through the reservoir would then carry the sediment from Pacoima Reservoir to Lopez Flood Control Basin, returning the basin's capacity to where it had been prior to the pre-slucing excavation at the basin and the sluicing operation at Pacoima. Figures 8-51 and 8-52 illustrate this alternative.

Figure 8-50 – Pacoima Reservoir’s Alternative 4 – Map 1 of 2



Figure 8-51 – Pacoima Reservoir’s Alternative 4 – Map 2 of 2



Implementation of this alternative is highly dependent on the ability to obtain permission from the Army Corps of Engineers to use Lopez Flood Control Basin as a dewatering and temporary sediment storage area for the sluiced material and the ability to create enough capacity for the operations.

Given the assumptions made regarding sluicing operations, it could take 9 sluicing operations during the 20-year planning period to remove the 4.6 MCY of smaller material in the planning quantity from Pacoima Reservoir. Similar to Combined Alternative 3, the remaining 3.0 MCY of larger material would need to be excavated and removed in possibly 8 separate operations. Sluicing and dry excavation operations may be able to be conducted in the same year.

Implementation of this alternative could cost an estimated \$125 million to \$135 million. The breakdown of the estimated costs are provided in Table 8-19.


Table 8-19 - Estimated costs for Pacoima Reservoir's Alternative 4

Activity	Estimated Cost
Excavate material at Lopez Flood Control Basin to create capacity	\$14 M
Truck material from Lopez Flood Control Basin on double-dump trucks	\$21 M
Place sediment at pits in Sun Valley	\$5-15 M
Sluice sediment to Lopez Flood Control Basin	\$12 M
Construct & mitigate for temporary access roads to Pacoima Reservoir	\$2 M
Excavate material that cannot be sluiced	\$9 M
Truck sediment that can be dredged from reservoir to pits in Sun Valley on single-dump trucks	\$62 M
Total	\$125-135 M

8.3.7.6 COMBINED ALTERNATIVE 5: DRY EXCAVATE → CONVEYOR → PERMANENT PLACEMENT AT NEW CANYON SPS

Combined Alternative 5 involves excavating the sediment from Pacoima Reservoir under dry conditions and transporting it via a conveyor belt through Pacoima Dam to one or both of the canyons downstream of Pacoima Dam, just like Combined Alternative 2A. The difference is that a sediment placement site would be developed at the canyon(s) and sediment would permanently be placed there. Figure 8-52 shows a representation of this alternative.

Figure 8-52 - Pacoima Reservoir's Combined Alternative 5



Similar to Combined Alternative 2A, one of the limitations of this alternative is the Flood Control District's ability to acquire one of the canyons downstream of Pacoima Dam. Another concern is the ability to secure environmental regulatory permits required for the development and use of a canyon sediment placement site.

Placing the conveyor belt along Pacoima Canyon Road would limit interference with habitat along the conveyor's alignment. However, development and use of the sediment placement site would highly impact habitat in the canyons over the life of the placement site. Nearby mitigation sites could be used to offset the impacts to the canyons. Additionally, once work is complete, habitat could be re-established on disturbed areas.

Using a conveyor to transport 7.6 MCY of sediment from Pacoima Reservoir to a Canyon Sediment Placement Site would require 14 separate operations. This is based on the assumptions that 800 CY (or approximately 1,200 tons) of sediment could be transported on the conveyor belt every hour, 8 hours per day, 4 months a year.

Implementation of this alternative could cost an estimated \$35 million. The breakdown of the estimated costs is provided in Table 8-20.

Table 8-20 – Estimated costs for Pacoima Reservoir’s Alternative 5

Activity	Estimated Cost
Construct & mitigate for temporary access roads to Pacoima Reservoir	\$2 M
Excavate material	\$23 M
Acquire canyon temporary sediment storage area	\$2 M
Mitigate for use of the canyon temporary sediment storage area	\$3 M
Develop SPS	\$1 M
Convey sediment from Pacoima Reservoir to canyon temporary sediment storage area	\$6 M
Total	\$35 M

8.3.8 SUMMARY AND RECOMMENDATIONS

8.3.8.1 SUMMARY

Over the next 20 years, up to 7.6 MCY of sediment are planned to be removed from Pacoima Reservoir including the 5.2 MCY currently accumulated in the reservoir. The different management alternatives are briefly explained below and the impacts are shown in Table 8-11.

Sediment Management Alternatives

1 Dry Excavate → Trucks → Sun Valley Pits

This alternative involves draining the reservoir, excavating the sediment under dry conditions, and then trucking the sediment through a back access road to the pits in Sun Valley.

2A Dry Excavate → Conveyor → Canyon Transfer Point → Trucks → Sun Valley Pits

This alternative consists of draining the reservoir, excavating the sediment, transporting it to a temporary sediment storage area via a conveyor belt through the dam, and then trucking it to a placement site. One of the limitations of this alternative is the ability to acquire or obtain permission to use one of the canyons downstream of Pacoima Dam for temporary storage.

2B Dry Excavate → Conveyor → Lopez Flood Control Basin Transfer Point → Trucks → Sun Valley Pits

This alternative is essentially the same as Alternative 2A, except for the conveyor endpoint and potential temporary sediment storage area would be at Lopez Flood Control Basin (FCB). Use of Hansen FCB and placement of the conveyor along Pacoima Wash would require permission from the Army Corps of Engineers.

3 Dredge (4.6 MCY) → Slurry Pipeline → Lopez Flood Control Basin → Dry Excavate → Trucks → Sun Valley Pits + Dry Excavate (3.0 MCY) → Trucks → Pits in Sun Valley

Smaller-sized material would be dredged and transported via slurry pipeline to Lopez FCB. The larger-sized material would be excavated and trucked to the pits in Sun Valley. This alternative is highly dependent on the ability to obtain permission from the Army Corps of Engineers to use Lopez FCB and the ability to create enough capacity for the operations.

Section 8 – Large Reservoirs – Pacoima Reservoir

- 4 Sluice (4.6 MCY) → Lopez Flood Control Basin → Dry Excavate → Trucks → Sun Valley Pits
+ Dry Excavate (3.0 MCY) → Trucks → Pits in Sun Valley

This alternative is very similar to Alternative 3 except sediment would be sluiced rather than dredged. Employing this alternative would result in habitat impacts along Big Tujunga Wash.

- 5 Dry Excavate → Conveyor → Permanent Placement at New Canyon SPS

Alternative 5 involves excavating the sediment from Pacoima Reservoir under dry conditions and transporting it via a conveyor belt through Pacoima Dam to one or both of the canyons downstream of Pacoima Dam, just like Alternative 2A. The difference is that a sediment placement site (SPS) would be developed at the canyon(s) and sediment would permanently be placed there.

Table 8-21 Summary of Sediment Management Alternatives for Pacoima Reservoir

Alternative		Quantity Removed (MCY)	Environmental				Social			Implementability	Performance		Cost
			Habitat	Water Quality	Groundwater Recharge	Air Quality ^(a)	Traffic	Visual	Noise	Special Permit/Agreement Required ^(b)	Previous Experience	Number of years out of 20 years that would require cleanup operations	\$ Millions
1	Dry Excavation	7.6	🟡	🟢	🟡	🟡	🔴	🟡	🟡		Yes	19	190-200
	Trucks		🔴	🟢	🟢	🔴	🟡	🟡					
	Pits in Sun Valley		🟢	🟢	🟢	🟢	🟢	🟢	Yes				
2A	Dry Excavation	7.6	🟡	🟢	🟡	🟡	🔴	🟡	🟡		Yes	10	85-95
	Conveyor		🟡	🟢	🟢	🟢	🔴	🟡	🟡				
	Canyon Transfer Point		🟡	🟢	🟢	🟢	🔴	🟡	🟡	Yes			
	Trucks		🟢	🟢	🟢	🔴	🔴	🟡	🟡				
	Pits in Sun Valley		🟢	🟢	🟢	🟢	🟢	🟢	🟢	Yes			
2B	Dry Excavation	7.6	🟡	🟢	🟡	🟡	🔴	🟡	🟡		Yes	10	75-85
	Conveyor		🟡	🟢	🟢	🟢	🔴	🟡	🟡				
	Lopez FCB Transfer Point		🟡	🟢	🟢	🟢	🔴	🟡	🟡	Yes			
	Trucks		🟢	🟢	🟢	🔴	🔴	🟡	🟡				
	Pits in Sun Valley		🟢	🟢	🟢	🟢	🟢	🟢	🟢	Yes			
3	Dredge	4.6	🟡	🟡	🟡	🟡	🔴	🟡	🟡		No	12 ^(c)	185-195
	Slurry Pipeline to Lopez FCB		🟡	🟢	🟢	🟢	🔴	🟡	🟡	Yes			
	Lopez FCB		🟡	🔴	🟢	🟡	🔴	🟡	🟡				
	Trucks		🟢	🟢	🟢	🔴	🔴	🟡	🟡				
	Pits in Sun Valley		🟢	🟢	🟢	🟢	🟢	🟢	🟢	Yes			
	Dry Excavation	3.0	🟡	🟢	🟡	🟡	🔴	🟡	🟡		Yes	8 ^(c)	
	Trucks		🟢	🟢	🟢	🔴	🔴	🟡	🟡				
	Pits in Sun Valley		🟢	🟢	🟢	🟢	🟢	🟢	🟢	Yes			
4	Sluice to Lopez FCB	4.6	🔴	🔴	🟡	🟡	🔴	🟡	🟢	Yes	Yes	9 ^(d)	125-135
	Lopez FCB		🟡	🔴	🟢	🟡	🔴	🟡	🟡				
	Trucks		🟢	🟢	🟢	🔴	🔴	🟡	🟡				
	Pits in Sun Valley		🟢	🟢	🟢	🟢	🟢	🟢	🟢	Yes			
	Dry Excavation	3.0	🟡	🟢	🟡	🟡	🔴	🟡	🟡			8 ^(d)	
	Trucks		🔴	🟢	🟢	🟢	🔴	🟡	🟡				
	Pits in Sun Valley		🟢	🟢	🟢	🟢	🟢	🟢	🟢	Yes			

Section 8 – Large Reservoirs – Pacoima Reservoir

Alternative		Quantity Removed (MCY)	Environmental				Social			Implementability	Performance		Cost
			Habitat	Water Quality	Groundwater Recharge	Air Quality ^(a)	Traffic	Visual	Noise	Special Permit/Agreement Required ^(b)	Previous Experience	Number of years out of 20 years that would require cleanout operations	\$ Millions
5	Dry Excavation	7.6	●		○	●		○	○		Yes	10	35
	Conveyor		○					●	○				
	Canyon SPS		●					●	○	Yes			

Legend:

●	significant impact
◐	some impact
○	possible impact
	no impact

Notes:

(a) Use of low-emission trucks would reduce air quality impacts from significant impact (●) to some impact (◐).

(b) All options require environmental regulatory permits

Recommendations

It is recommended that Combined Alternatives 2A, 2B, 4, and 5 be considered for future sediment removal projects at Pacoima Reservoir. Additionally, further combining the aforementioned alternatives should be taken into consideration. For example, it may be possible for the dry excavation and conveyor alternatives (2A or 2B) to follow a sluicing project (Alternative 4) in order to take advantage of the already drained reservoir. This could help to reduce environmental impacts, increase performance, and reduce costs.

Combined Alternatives 1 and 3 should be considered only after all previous recommendations are deemed infeasible. Alternative 1 requires high number of cleanout operations and has a high estimated cost. Similarly, Alternative 3 has a high cost compared to other alternatives.

8.4 PUDDINGSTONE RESERVOIR

8.4.1 BACKGROUND

Puddingstone Dam, as shown in Figure 8-53, is comprised of three concrete-faced earth embankments and was constructed in 1928 by the Flood Control District. With a drainage area of 33.1 square miles and a reservoir capacity of 28 MCY, the dam functions as a flood risk management, water conservation, and recreational facility. Water impounded during the storm season behind the dam is gradually released and diverted into the downstream spreading facilities to recharge groundwater within the operating limits for recreational activities.

Figure 8-53 Photo of Puddingstone Dam



8.4.1.1 LOCATION

Puddingstone Reservoir is situated in Bonelli Regional Park, approximately 1.5 miles south of the City of San Dimas, as shown in Figure 8-54. Located well downstream of the other reservoirs, Puddingstone Reservoir is a collection point for San Dimas Reservoir, Puddingstone Diversion Reservoir, and Live Oak Reservoir outflows. The reservoir is currently used as a recreational lake and is very broad, approximately 0.7 mile across, with relatively flat side slopes. Figure 8-55 shows the topography of Puddingstone Reservoir.

Figure 8-54 Puddingstone Reservoir Vicinity Map



Figure 8-55 Puddingstone Reservoir Topography



8.4.1.2 ACCESS

Access to both the dam and reservoir is available on all sides from either Raging Waters Drive, Via Verde, Fisherman Park Road, and Puddingstone Drive, as shown in Figure 8-56.

Figure 8-56 Puddingstone Reservoir Access



8.4.1.3 DAM OUTLETS

The only dam outlets that Puddingstone Dam is equipped with are two slide gates that are 5 feet by 6 feet and 4 feet by 5 feet.

8.4.1.4 DOWNSTREAM FLOOD CONTROL AND WATER CONSERVATION SYSTEM COMPONENTS


Live Oak Wash, Puddingstone Diversion Channel, Marshall Canyon Channel, and Emerald Wash are the major channels that discharge into Puddingstone Reservoir, in addition to many underground storm drains. Puddingstone Reservoir is not subject to significant sediment compared to other dams because San Dimas Dam, Live Oak Dam, Puddingstone Diversion Dam, and numerous debris basins capture the sediment before the flows enter Puddingstone Dam. Puddingstone Dam discharges into Walnut Creek, which feeds the Walnut Creek Spreading Grounds and eventually discharges into the San Gabriel River.

8.4.1.5 SEDIMENT DEPOSITION AND REMOVAL HISTORY

Figure 8-57 shows the approximate sediment storage in Puddingstone Reservoir. It is the Flood Control District's practice to retain enough storage capacity within a reservoir for two design debris events (DDEs), which are calculated and determined for each specific reservoir. However, the DDE is not applicable for Puddingstone Reservoir, due to the fact that Puddingstone Reservoir does not receive significant amounts of sediment due to the upstream debris retaining facilities and because the reservoir mainly functions as a recreational facility.

As shown in Figure 8-57, the sediment has only accumulated six percent of the reservoir’s capacity in the past 80 years. Therefore, sediment accumulation at Puddingstone Reservoir is not a great concern.

Figure 8-57 Graph of Historical Sediment Storage at Puddingstone Reservoir



Sediment has been removed once in the 84-year life of the reservoir, as shown in Table 8-22.

Table 8-22 Summary of Sediment Removed

Survey Date	Reservoir Capacity (MCY)	Quantity Sluiced (MCY)	Quantity Excavated (MCY)	Sediment Accumulated Between Surveys (MCY)	Sediment in Storage (MCY)
October 1927	28.1	-	-	-	-
January 1941	27.7	-	-	0.3	0.3
September 1959	27.6	-	-	0.2	0.5
November 1965	27.2	-	-	0.4	0.9
November 1980	26.7	-	-	0.6	1.5
January 1986	26.4	-	-	0.2	1.7
September 1989	26.4	-	0.006	0	1.7

8.4.2 PLANNING QUANTITIES

As described in Section 5, the 20-year planning quantity for sediment inflow into Puddingstone Reservoir is 0.8 MCY.

8.4.3 SUMMARY AND RECOMMENDATIONS

8.4.3.1 SUMMARY

Over the next 20 years, 0.8 MCY of sediment is estimated to be deposited in the Puddingstone Reservoir.

Dry excavation has been used in the past in Puddingstone Reservoir, however, only 6,453 CY of sediment was removed, which is not a significant amount compared to the 1.7 MCY currently stored in the reservoir. However, the 1.7 MCY of sediment that has accumulated in the past 80 years for a 33.1 square mile watershed is not significant compared to other similarly sized reservoirs. For comparison, Pacoima Dam has a similar watershed of 28.2 square miles but has seen 7.3 MCY of accumulated sediment during the past 80 years.

In addition, a complete draw down of the reservoir would have a major impact to wildlife and habitat. Also, drawing down the reservoir may not be a viable option due to the year round recreational use of the reservoir for boating and fishing. Raging Waters, a recreational water park, also uses the reservoir to serve its needs. Due to the environmental constraints with wildlife and the social constraints with the recreational use of Bonelli Park, any alternative that requires dewatering, such as dry excavation or sluicing, of the reservoir would have high environmental and social impacts and is not be considered a viable option at this time.

8.4.3.2 RECOMMENDATION

Due the minimal amount of sediment stored and expected, the primary function of recreation for Puddingstone Reservoir, and the environmental and social impacts that would be caused by removing sediment from the reservoir, it is recommended that Puddingstone Reservoir not be cleaned out unless sediment accumulation impacts operation of the reservoir.

8.5 SAN DIMAS RESERVOIR

8.5.1 BACKGROUND

San Dimas Dam, shown in Figure 8-58, is a concrete gravity arch dam that was constructed in 1922 by the Flood Control District and functions as a flood risk management and water conservation facility. With a drainage area of 16.2 square miles, San Dimas Dam had an original storage capacity of 2.4 MCY. Water impounded during the storm season behind the dam is gradually released and diverted into the downstream spreading facilities to recharge groundwater.

Figure 8-58 Photo of San Dimas Dam



8.5.1.1 LOCATION

San Dimas Reservoir is located at the southern end of San Dimas Canyon in the San Gabriel Mountains, approximately 3 miles northeast of the City of San Dimas. Figure 8-59 shows a vicinity map of San Dimas Reservoir.

Figure 8-59 San Dimas Reservoir Vicinity Map



San Dimas Canyon is a steep-walled, deeply incised canyon that opens out into the upper alluvial fan of the Foothill Basin, located in the San Gabriel Valley, as shown in Figure 8-60. Due to the shape of the canyon, San Dimas Reservoir is long, narrow, and sinuous with a length of approximately 0.8 mile and an average width of 300 feet. The canyon side slopes are rocky and as steep as 1:1 horizontal to vertical.

Figure 8-60 San Dimas Reservoir Topography



8.5.1.2 ACCESS

Access to the downstream and upstream sides of the dam is available off San Dimas Canyon Road, which is a sinuous paved road running along the east side of the reservoir and terminating at the north end of the reservoir, as shown in Figure 8-61. San Dimas Canyon Road south of the dam is wide enough for two-way traffic. The road narrows north of the dam to about 20 feet wide, becoming more difficult to accommodate two-way traffic. The access road to the downstream side of the dam is paved and over 30 feet wide. There is also a recently constructed paved, non-public access road leading from San Dimas Canyon Road (approximately 200 feet north of the dam) into the body of the reservoir, allowing vehicular access to the upstream side of the dam for sediment removal. This road is approximately 25 feet wide and adequate for two-way traffic.

Figure 8-61 San Dimas Access



8.5.1.3 DAM OUTLETS

San Dimas Dam is equipped with multiple valves and two slide gates that are 4 feet by 6 feet that are near the bottom of the reservoir. Modifications to the risers will be needed, if sluicing or a slurry pipeline alternative is used.


8.5.1.4 DOWNSTREAM FLOOD CONTROL AND WATER CONSERVATION SYSTEM COMPONENTS

Water that passes through San Dimas Dam travels 1.5 miles downstream along San Dimas Creek to the Puddingstone Diversion Reservoir. Puddingstone Diversion Dam can either divert flows to Puddingstone Reservoir or San Dimas Wash. The San Dimas Spreading Grounds is immediately downstream of Puddingstone Diversion Dam. All flows from the San Dimas Dam watershed are tributary to the San Gabriel River.

8.5.1.5 SEDIMENT DEPOSITION AND REMOVAL HISTORY

Figure 8-62 shows the approximate sediment storage in San Dimas Reservoir. It is the Flood Control District's practice to retain enough storage capacity within a reservoir for two DDEs, which are calculated and determined for each specific reservoir. For reference purposes, Table 8-23 shows the original reservoir capacity at spillway lip and the maximum sediment storage that allows for the storage of one and two DDEs. The graph shows that the Flood Control District has reduced the quantity of sediment in storage at San Dimas Reservoir on numerous occasions.

Figure 8-62 Graph of Historical Sediment Storage at San Dimas Reservoir



Sediment has been removed 9 times in the 89-year life of the reservoir. Table 8-23 shows that both excavation and sluicing have been used to remove sediment from San Dimas Reservoir in the past. The majority of the sediment (95 percent) has been removed through excavation.

Table 8-23 Summary of Historic Sediment Inflows and Cleanouts – San Dimas Reservoir

Survey Date		Reservoir Capacity (MCY)	Quantity Sluiced (MCY)	Quantity Excavated (MCY)	Sediment Accumulated Between Surveys (MCY)	Sediment in Storage (MCY)
October	1921	2.41	-	-	-	0.20
December	1935	2.21	-	-	0.20	0.55
May	1938	1.86	-	-	0.35	0.55
November	1939	1.92	0.05	-	-	0.62
December	1941	1.85	-	-	0.07	0.74
October	1943	1.73	-	-	0.12	0.79
November	1944	1.68	-	-	0.05	0.81
October	1954	1.65	-	-	0.03	1.01
August	1961	1.45	-	-	0.20	1.33
November	1961	1.14	-	-	0.32	1.33
January	1962	1.14	-	-	-	1.43
April	1962	1.18	0.012	-	0.09	1.71
November	1965	2.20	0.06	1.24	0.28	1.92
August	1966	2.00	-	-	0.20	2.08
April	1967	1.82	-	-	0.17	2.54
February	1969	1.37	-	-	0.45	2.68
March	1969	1.22	-	-	0.15	2.74
November	1969	1.17	-	-	0.05	2.77
November	1970	2.44	-	1.31	0.03	2.87
July	1977	2.35	-	-	0.10	3.20
March	1978	2.02	-	-	0.33	3.20
November	1979	2.36	-	0.35	-	3.35
March	1980	2.21	-	-	0.15	3.45
November	1981	2.11	-	-	0.10	3.50
October	1982	2.06	-	-	0.05	3.51
April	1983	2.05	-	-	0.01	3.56
May	1985	2.00	-	-	0.04	3.56
May	1987	2.52	-	0.51	-	3.60
December	1992	2.48	-	-	0.04	3.65
March	1993	2.42	-	-	0.05	3.65
June	1993	2.55	-	0.12	-	3.75
November	2002	2.44	-	-	0.10	4.25
September	2003	1.94	-	-	0.50	4.25
October	2004	2.48	-	0.53	-	4.64
January	2007	2.09	-	-	0.39	4.64
July	2009	2.47	-	0.35	0	0.20

Historically, excavated material has been placed at San Dimas SPS.

8.5.2 PLANNING QUANTITY & ASSUMED SEDIMENT CHARACTERISTICS

As described in Section 5, the 20-year planning quantity for sediment inflow into San Dimas Reservoir is 1.9 MCY.

Approximately two thirds of the sediment in San Dimas Reservoir's planning quantity could potentially consist of particle sizes small enough to be dredged or sluiced. Given this assumption, if dredging or sluicing was to be employed, approximately 1.3 MCY of sediment could potentially be dredged or sluiced while the remaining 0.6 MCY would need to be excavated.

8.5.3 POTENTIAL STAGING AND TEMPORARY SEDIMENT STORAGE AREAS

8.5.3.1 SAN DIMAS SPS

The San Dimas SPS, as shown in Figure 8-63 San Dimas SPS Looking Southwest, is currently owned by the Flood Control District and was originally developed for the receipt of sediment from San Dimas and Puddingstone Diversion Reservoirs and other local debris retaining facilities.

Figure 8-63 San Dimas SPS Looking Southwest



San Dimas SPS - Environmental Impacts

If the open spaces that have been clear of vegetation are used as a staging or temporary sediment storage area then there will be minimal habitat impact. Also, air quality will be minimally impacted due to equipment used when spreading and compacting the sediment.

San Dimas SPS - Social Impacts

Visual and noise impacts may affect local residents directly on the east side of the SPS and a golf course directly to the west.

San Dimas SPS – Implementability

San Dimas SPS has been used to place sediment from past San Dimas Reservoir cleanouts. Environmental permits may be required for any modifications to the SPS.

San Dimas SPS – Performance

The San Dimas SPS is an active facility with an area of approximately 25 acres and a total remaining capacity of approximately 201,000 CY (about 50 percent of its total capacity). The material at the SPS can be excavated, gradually transported out, and placed at an alternative placement site to increase capacity at the SPS. This will maintain capacity at the SPS for future cleanouts.

San Dimas SPS – Cost

There is no additional cost to use San Dimas SPS as it is already owned by the Flood Control District. However, if the SPS is used to transition between different transportation methods, it will incur additional costs to manage and spread the sediment at the SPS (\$2/CY) and place the material in trucks (\$7.50/CY).

8.5.3.2 PUDDINGSTONE DIVERSION RESERVOIR

Puddingstone Diversion Reservoir, as shown in Figure 8-64, is approximately 2 miles downstream of San Dimas Dam along San Dimas Creek and is owned and operated by the Flood Control, refer to Section 9.5 for more information regarding Puddingstone Diversion Reservoir.

Figure 8-64 Puddingstone Diversion Reservoir



Puddingstone Diversion Reservoir - Environmental Impacts

Environmental permitting may be required to use Puddingstone Diversion Reservoir as a collection point for San Dimas outflows. Impacts to water quality and conservation are not expected.

Puddingstone Diversion Reservoir –Social Impacts

The reservoir is adjacent to residential properties to the South and the San Dimas Canyon Golf Course to the North. Any operations would increase traffic and noise near the reservoir. The hours of operation could be limited to minimize disturbance to the residents.

Puddingstone Diversion Reservoir – Implementability

Puddingstone Diversion Reservoir naturally collects sediment from San Dimas Reservoir outflows. There are no implementability issues expected.

Puddingstone Diversion Reservoir – Performance

As of October 2007, the reservoir has a capacity of 361,000 CY which would satisfy the need to potentially stage or temporarily store the sediment at this location. However, sediment would need to be immediately removed in order to restore the flood risk management functionality of the reservoir.

Puddingstone Diversion Reservoir – Cost

There is no additional cost to use Puddingstone Diversion Reservoir as it is already owned by the Flood Control District. However, if the Reservoir is used to transition between different transportation methods, it will incur additional costs to excavate the material (\$3/CY).

8.5.4 REMOVAL ALTERNATIVES

The following section discusses impacts and costs of sediment removal at San Dimas Reservoir by means of dry excavation, dredging, and sluicing. Discussion of the transportation and placement alternatives is presented in Sections 8.5.5 and 8.5.6, respectively. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.5.7.

8.5.4.1 DRY-EXCAVATION

Dry excavation has been used in the past at San Dimas Reservoir and could be used in conjunction with either the conveyor or trucking transportation modes. Much of the reservoir bed is exposed during the dry season due to the limited inflow from the small watershed.

Dry Excavation - Environmental Impacts

Emission from heavy equipment used during dry excavation will impact air quality within the proximity of the excavation site.

Excavating the reservoir is not expected to have impacts on water quality. As discussed in Section 6, dewatering a reservoir in order to dry excavate it could impact water conservation if the water is released faster than spreading facilities downstream of the reservoir can handle.

Dry Excavation - Social Impacts

Dry excavation will have minimal social impacts due to the remote location of San Dimas Dam. Recreational users that hike in the vicinity of the reservoir may be subject to air quality and noise impacts.

Dry Excavation – Implementability

Environmental permits may be required prior to the excavation operation, however, there are no implementability concerns with using dry excavation as a removal method.

Dry Excavation – Performance

This method has performed well in the past, and its ability to successfully perform sediment removal is not a concern for future cleanouts. For additional performance discussion, refer to Section 6.

Dry Excavation – Cost

The cost to excavate sediment from a reservoir is approximately \$3 per cubic yard. Excavating 1.9 MCY of sediment would cost approximately \$5.7 million over a 20-year period.

8.5.4.2 DREDGING

Approximately two-thirds of San Dimas Reservoir’s planning quantity meets the characteristics of dredgeable material. Thus, if dredging is to be employed at San Dimas Reservoir, another removal method would have to be employed to remove the non-dredgeable material. Dry excavation with either trucking or conveyors is likely the only feasible methods to remove the larger, non-dredgeable material from the reservoir.

Dredging - Environmental Impacts

Dredging could impact water quality within San Dimas Reservoir by increasing the turbidity. However, as discussed in Section 6, water quality concerns could be partially addressed with a silt curtain around the dredge. As discussed in Section 6, dredging sediment (and transporting it via a slurry pipeline) could affect water conservation.

There are also some minor impacts to air quality due the dredging equipment.

Dredging - Social Impacts

Dredging will have minimal social impact due to the remote location of San Dimas Dam. Recreational users that hike along N. San Dimas Canyon Road may be subject to air quality and noise impacts.

Dredging – Implementability

The reservoir would need to be drained to a certain depth for the hydraulic dredge to be operable.

No additional right of way is anticipated to be required for implementation of a dredging operation within the reservoir. Dredging would require environmental regulatory permits.

Dredging has not previously been employed by the Flood Control District and is not considered to be a proven method to remove sediment from the reservoir under the Flood Control District’s jurisdiction.

Drawing down the reservoir significantly may still be needed in order to meet the 50-foot water depth capabilities of the hydraulic dredge. Another limitation of dredging may be the availability of an area to dewater material downstream.

Dredging – Performance

Assuming a dredge can operate at 200 CY/hr and operate all year round, a dredging operation can be performed for 6 months every 3 years and remove 1.3 MCY.

Dredging – Cost

Based on the estimated unit cost of \$10.50/CY for dredging and \$2/CY for two booster pumps required to pump the material to Puddingstone Diversion Reservoir, dredging 1.3 MCY of sediment would cost approximately \$15.9 million.

8.5.4.3 SLUICING (AS A REMOVAL METHOD)

Historically, sluicing has accounted for only about 5 percent of the sediment that has been removed from San Dimas Reservoir. Sluicing events in 1939, 1962, and 1965 removed a total of about 245,000 CY from the reservoir. In contrast to this amount, over 4.4 MCY of sediment has been removed by 7 different excavations between 1965 and 2009.

Sluicing would only be effective for finer materials and would still require dry excavation for larger materials. It is estimated that approximately two thirds of the material meets the characteristics of sluiceable material. The sediment would travel along San Dimas Creek and be captured by the Puddingstone Diversion Dam.

This section focuses on sluicing as a sediment removal method and discusses the impacts of sluicing within San Dimas Reservoir only. For the impacts of sluicing downstream of the dam refer to Section 8.5.5.1.

Sluicing (Removal) – Environmental Impacts

Within San Dimas Reservoir itself, sluicing would be expected to impact vegetation and animal species in a similar manner as excavating sediment from the reservoir would since in both cases the reservoir would need to be drained. See the discussion under Dry Excavation for more information.

During a sluicing operation, water quality within the reservoir would be impacted due to the higher-than-normal sediment concentration. As discussed in Section 6, removing sediment from a reservoir by sluicing could affect water conservation.

Sluicing operations within San Dimas Reservoir would result in equipment emissions. However, given the Flood Control District's previous sluicing projects, only a few pieces of equipment would be necessary within the reservoir.

Sluicing (Removal) – Social Impacts

Due to the remote location of the reservoir, minimal noise and visual impacts would be associated with sluicing.

Sluicing (Removal) – Implementability

Base flows from San Dimas Creek have shown to be sufficient to use sluicing as a means of removing sediment from San Dimas Reservoir. In the past, the flows have supported sluicing events with an average sediment removal of 75,000 CY per event. Environmental permitting will be required to use sluicing to remove sediment from San Dimas Reservoir.

Sluicing (Removal) – Performance

Based on previous cleanout data of 75,000 CY per event, a cleanout will be required almost every year to remove the 1.3 MCY of sluiceable material.

Sluicing (Removal) – Cost

The cost to sluice sediment from a reservoir is approximately \$2.5 per cubic yard. Sluicing 1.3 MCY of sediment would cost approximately \$3.2 million over a 20-year period.

8.5.5 TRANSPORTATION ALTERNATIVES

The following section discusses the impacts and costs of transporting sediment removed from San Dimas Reservoir. The alternatives discussed include sluicing, trucking, conveyor belts, and slurry pipelines. Discussion of the removal alternatives was presented in Section 8.5.4. The placement alternatives are presented in 8.5.6. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.5.7.

8.5.5.1 SLUICING (AS A TRANSPORT METHOD)

This section focuses on the impacts of utilizing sluicing as a transport method to move sediment downstream of San Dimas Dam along San Dimas Creek to the Puddingstone Diversion Reservoir. For the impacts of sluicing operations within San Dimas Reservoir, refer to the discussion of sluicing as a removal method in the previous section. Impacts at Puddingstone Diversion Reservoir were discussed in Section 8.5.3.2.

Sluicing (Transport) – Environmental Impacts

Several sensitive species exist within San Dimas Creek. Sluicing along the creek could result in some scouring of the streambed, temporary loss of native habitat and wildlife, and probable sediment deposition and accumulation in the channel.

Sluicing would impact water quality by increasing the turbidity within San Dimas Creek and Puddingstone Diversion Reservoir. As discussed in Section 6, transporting sediment via sluicing could affect water conservation.

Sluicing (Transport) – Social Impacts

Minimal noise and visual impacts would be associated with sluicing. Visual impacts will consist of flows in San Dimas Creek with higher levels of sediment than normal. Recreation along the creek could be impacted by sluicing operations.

Sluicing (Transport) – Implementability

Base flows from San Dimas Creek have shown to be sufficient to use sluicing as a means of transporting sediment along San Dimas Creek. Environmental permitting will be required to use sluicing to transport sediment.

Modifications to the risers attached to the slide gates may be required in order to pass the sluiced material downstream.

Sluicing (Transport) – Performance

Based on previous cleanout data of 75,000 CY per event, a cleanout will be required almost every year to remove the 1.3 MCY of sluiceable material.

Sluicing (Transport) – Cost

The cost to sluice sediment from a reservoir is approximately \$2.5 per cubic yard. Sluicing 1.3 MCY of sediment would cost approximately \$3.2 million over a 20-year period.

8.5.5.2 TRUCKING

Trucks could operate as a stand-alone transportation mode from the body of San Dimas Reservoir to the final placement location or in conjunction with sluicing and conveyors where the sediment is transported to the San Dimas SPS or Puddingstone Diversion Reservoir and then trucked to its final placement location. Truck access to the dam and the body of the reservoir is available along North San Dimas Canyon Road which can access Interstate 210.

Trucking - Environmental Impacts

Since existing roads would be used to truck sediment, no particular impacts would be expected on habitat, water quality, or water conservation. Air quality would be impacted due to the truck operations to the residents and recreational users within proximity of the haul route. Employing low emission trucks would reduce air quality impacts.

Trucking - Social Impacts

The haul route travels through a residential area and will impact the traffic and noise for the residents with properties near the proximity of the haul route. However, residential properties do not immediately face N. San Dimas Canyon Road.

Trucking – Implementability

Trucking, combined with dry excavation, has been the primary method to remove sediment from the reservoir. Double dump trucks can be used for this operation since the haul route mainly uses major roadways and the reservoir is very accessible.

Trucking – Performance

Double dump trucks, which have the capacity for approximately 16 CY, can operate for 6 months and transport 800,000 CY of sediment. A cleanout operation can be performed every 6-7 years and remove the total 20-year quantity of 1.9 CY

Trucking – Cost

Trucking costs are approximately \$0.30/CY-Mile for a double dump truck, and assuming the sediment is taken to a pit in the Irwindale area which is 13 miles away (one way), the total cost for the 20-year period for 1.9 MCY of removal is approximately \$14.9 million.

8.5.5.3 CONVEYOR BELTS

A conveyor system can be combined with dry excavation in order to transport the material one mile downstream to the San Dimas SPS along the shoulder of N. San Dimas Canyon Road

Conveyor Belts - Environmental Impacts

The conveyor system would be installed along the existing road from the outlet of the slide gate tunnel and have minimal impact on habitat along the route. A conveyor system would have very minimal air quality impacts unless a generator is used as discussed in Section 6.

Conveyor Belts - Social Impact

Use of a conveyor belt system may result in visual intrusion issues to residents or recreational users along the conveyance route, however, the impact is expected to be minimal.

The conveyor system may not be able to accommodate two-way traffic along N. San Dimas Canyon Road and may significantly impact traffic.

The conveyor system will cross Golden Hills Road and will impact traffic access for the residents who live in the proximity of the SPS. An overhead conveyor can be used at this intersection to alleviate traffic concerns.

Conveyor Belts – Implementability

Conveyor systems have the ability handle relatively circuitous alignments as long as the turning radii are no less than approximately 300 feet. Because of the infrequent need for cleanouts, a conveyor would be installed on a temporary basis.

Conveyor Belts – Performance

Assuming a conveyor system can operate at 500 CY/hr and operate for 6 months, a conveyor operation would be required every 5 years to remove the total 20-year quantity of 1.9 MCY.

Conveyor Belts – Cost

Conveyor costs are approximately \$800/LF for installation and operating costs. The cost for 1 mile of conveyor would be approximately \$4.2 million.

8.5.5.4 SLURRY PIPELINE

A slurry pipeline would only be feasible if dredging is used. The dredge will pump the sediment/water into a 12" HDPE pipe which will run along the shoulder of N. San Dimas Canyon Road and eventually discharge into the Puddingstone Diversion Reservoir. The sediment can be dewatered at the reservoir and eventually excavated and trucked out to the final placement site. Impacts associated with using Puddingstone Diversion Reservoir were discussed previously.

Slurry Pipeline - Environmental Impacts

The slurry pipeline would be constructed along the roadway and not likely impact habitat. Water quality at the dewatering site would be impacted by high turbidity.

Slurry Pipeline - Social Impacts

The slurry pipeline would impact traffic as the pipe would be placed along the shoulder of N. San Dimas Canyon Road. Portions of the slurry pipe that cross intersections (such as at Golden Hills Road) could be installed underground.

The slurry pipeline may not be able to accommodate two-way traffic along N. San Dimas Canyon Road and may impact traffic.

Slurry Pipeline – Implementability

Sediment in San Dimas Reservoir could be removed with hydraulic dredging and transported through the dam to a slurry pipeline. The pipeline could be constructed down the shoulder of N. San Dimas Canyon Road and the Puddingstone Diversion Reservoir where dredge spoil piles could be created awaiting removal for final placement. The pipeline to the reservoir would be approximately 2 miles long. Booster pumps will likely be needed to pump the slurry material to the reservoir due to the lack of grade along N. San Dimas Canyon Road. The slurry pipeline will need to be installed underground at intersections to eliminate traffic impacts.

Modifications to the risers attached to the slide gates may be required in order to pass the sluiced material downstream.

Slurry Pipeline – Performance

Assuming a dredge operation can remove 200 CY/hr, the 12" HDPE slurry pipeline will have approximately 15 cfs flowing in it.

Slurry Pipeline – Cost

The slurry pipeline cost is approximately \$37.50/LF for an above ground 12" HDPE pipe. For a 2 mile long slurry pipe, the total cost is approximately \$400,000.

8.5.6 PLACEMENT ALTERNATIVES

This section discusses the impacts and costs at potential placement alternatives for sediment removed from San Dimas Reservoir. Specifically, this section discusses the placement of sediment at pits and the existing San Dimas Sediment Placement Site. Discussion of the removal and transportation was presented in Sections 8.5.4 and 8.5.5, respectively. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.5.7.

Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.5.7.

8.5.6.1 LANDFILLS

Scholl Canyon Landfill is the closest landfill to Santa Anita Reservoir at a distance of 27 miles. More information regarding the landfill can be found in Section 6.

8.5.6.2 QUARRY WITH EXISTING OPERATIONS

There are existing operational pits in the Irwindale area (13 miles away) and the Claremont area (8 miles away) that could accept material from San Dimas Reservoir as discussed in Section 6.

It is assumed that one third of the material will be high quality material that will be of value to the existing operational pits. In exchange for this high quality material, it is assumed that the Flood Control District will be allowed to place the same amount of lower quality material in the operational quarry pits. The remaining one third of the material that will be placed at the pit will be subject to a tipping fee.

8.5.6.3 ACQUIRED QUARRY

As discussed previously, the acquisition of a quarry for placement of sediment from facilities under the jurisdiction of the Flood Control District is being pursued for sediment management. Acquisition of a quarry in the Irwindale area would be most desirable for sediment management operations related to Puddingstone Diversion Reservoir.

It will be assumed that acquiring a quarry could potentially cost the Flood Control District approximately \$1 per CY and that placement of sediment would cost \$2 per CY.

In order to conserve space in an acquired quarry, the high quality material can still be taken an existing quarry operation where the Flood Control District can place an equivalent volume of lower quality material. The remaining material can be placed at the acquired quarry.

8.5.6.4 SEDIMENT PLACEMENT SITES

As mentioned earlier, San Dimas SPS is an existing SPS, one mile downstream of San Dimas Dam. The SPS can be filled until the remaining currently available capacity of 201,000 is filled. For this analysis, it will be assumed that the material will be taken to a pit in the Irwindale area due to the small amount of capacity compared to the expected 20-year quantity of 2.1 MCY and to maintain capacity at the SPS for emergency purposes

8.5.7 COMBINED SEDIMENT MANAGEMENT ALTERNATIVES

NEEDS INTRO

8.5.7.1 COMBINED ALTERNATIVE 1: DRY EXCAVATION > TRUCKING > IRWINDALE PITS

The sediment can be dry excavated and placed directly into a double dump truck and transported to the final placement site at a pit in the Irwindale area, as shown in Figure 8-65 and Figure 8-66. It would take 3 cleanout events, or a cleanout every 6-7 years, to remove the expected 20-year quantity. The total cost is estimated to be approximately \$25 million, as shown in Table 8-24. It is assumed that only one third of the material will be subject to a tipping or acquisition fee as discussed in Section 8.5.6.

Figure 8-65 San Dimas Management Alternative 1 – Map 1 of 2




Figure 8-66 San Dimas Management Alternative 1 – Map 2 of 2



Table 8-24 San Dimas Management Alternative 1 Cost Estimate

Activity	Amount (MCY)	Distance (MI)	Unit Cost	Unit	Total Cost (\$ Millions)
Dry Excavation at San Dimas Reservoir	1.9		\$ 3.00	CY	\$ 5.7
Double Dump Truck from Reservoir to Pit		26	\$ 0.30	MI-CY	\$ 14.9
Pit Placement Fee			\$ 3.00 - 7.00	CY	\$ 1.9 - 4.5
				Total	\$ 22.5 – 25.1

8.5.7.2 COMBINED ALTERNATIVE 2:

DRY EXCAVATION > CONVEYOR > SAN DIMAS SPS > DRY EXCAVATION > TRUCK > IRWINDALE PITS & LANDFILLS

The sediment can be dry excavated and placed on a conveyor system to the San Dimas SPS where it can be temporarily stored and gradually transported out via double dump trucks at a rate that reduces social impacts and be taken to either a pit or a landfill, as shown in Figure 8-67 and Figure 8-68. It would take 4 cleanout events, or a cleanout every 5 years, to remove the expected 20-year quantity. The total cost is estimated to be approximately \$43 million, as shown in Table 8-25. It is assumed that only one third of the material will be subject to a tipping or acquisition fee as discussed in Section 8.5.6.

Figure 8-67 San Dimas Management Alternative 2 – Map 1 of 2




Figure 8-68 San Dimas Management Alternative 2 – Map 2 of 2




Table 8-25 San Dimas – Alternative 2 Cost Estimate

Activity	Amount (MCY)	Distance (MI)	Unit Cost	Unit	Total Cost (\$ Millions)
Dry Excavation at San Dimas Reservoir	1.9		\$ 3.00	CY	\$ 5.7
Conveyor from Reservoir to SPS		1	\$ 800.00	LF	\$ 4.2
Spreading at San Dimas SPS			\$ 2.00	CY	\$ 3.8
Dry Excavation from SPS			\$ 3.00	CY	\$ 5.7
Double Dump Truck from SPS		24 -52	\$ 0.30	MI-CY	\$ 13.8 - 19.0
Pit or Landfill Placement Fee			\$ 3.00-7.00	CY	\$ 1.9 – 4.5
				Total	\$ 35.1 – 42.9

8.5.7.3 COMBINED ALTERNATIVE 3:

SLUICING > PUDDINGSTONE DIVERSION RESERVOIR > DRY EXCAVATION > TRUCKING > IRWINDALE PITS
+ DRY EXCAVATION > TRUCKING > IRWINDALE PITS

Two thirds of the sediment can be sluiced from the reservoir and into the San Dimas Creek and eventually to the Puddingstone Diversion Reservoir as shown in Figure 8-69. The material will be dewatered at the reservoir, excavated, and transported out via trucks to a pit in the Irwindale area, as shown in Figure 8-70.

Refer to Section 9.5, for more information regarding removal alternatives for the Puddingstone Diversion Reservoir. The remaining one third of the larger material would not be suitable for sluicing and will have to be excavated similar to option 1. It would take 20 sluicing events, or a cleanout every year, to remove the expected 20-year removal quantity. The total cost is estimated to be approximately \$27 million, as shown on Table 8-26 below. It is assumed that only one third of the material will be subject to a tipping or acquisition fee as discussed in Section 8.5.6.

Figure 8-69 San Dimas Management Alternative 3 – Map 1 of 2




Figure 8-70 San Dimas Management Alternative 3 – Map 2 of 2



Table 8-26 San Dimas – Alternative 3 Cost Estimate

Activity	Amount (MCY)	Distance (MI)	Unit Cost	Unit	Total Cost (\$ Millions)
Sluicing (2/3) at San Dimas Reservoir	1.3		\$ 2.50	CY	\$ 3.2
Dry Excavation at Puddingstone Diversion Reservoir			\$ 3.00	CY	\$ 3.8
Double Dump Truck from Puddingstone Diversion Reservoir to Pits		22	\$ 0.30	MI-CY	\$ 8.4
Dry Excavation (1/3) at San Dimas Reservoir	0.6		\$ 3.00	CY	\$ 1.9
Double Dump Truck from San Dimas Reservoir to Pit	0.6	26	\$ 0.30	MI-CY	\$ 5.0
Pit Placement Fee	1.9		\$ 3.00-7.00	CY	\$ 1.9 – 4.5
				Total	\$ 24.2 – 26.8

8.5.7.4 COMBINED ALTERNATIVE 4:

DREDGING > PUDDINGSTONE DIVERSION RESERVOIR > DRY EXCAVATION > TRUCKING IRWINDALE PITS
+ DRY EXCAVATION > TRUCKING > IRWINDALE PITS

Two thirds of the sediment can be dredged from the reservoir and transported via slurry pipeline into the Puddingstone Diversion Reservoir, as shown in Figure 8-71. The material will be dewatered at the Puddingstone Diversion Reservoir, excavated, and transported out via trucks to a pit in the Irwindale area, as shown in Figure 8-72. Refer to Section 9.5 for more information regarding removal alternatives for the Puddingstone Diversion Reservoir. The remaining one third of the larger material would not be suitable for dredging and will have to be excavated similar to Alternative 1. It would take 7 cleanouts, or a cleanout every 3 years, to remove the expected 20-year removal quantity. The total cost is estimated to be approximately \$40 million, as shown on Table 8-27 below. It is assumed that only one third of the material will be subject to a tipping or acquisition fee as discussed in Section 8.5.6.

Figure 8-71 San Dimas Management Alternative 4 – Map 1 of 2




Figure 8-72 San Dimas Management Alternative 4 – Map 2 of 2



Table 8-27 San Dimas – Alternative 4 Cost Estimate

Activity	Amount (MCY)	Distance (MI)	Unit Cost	Unit	Total Cost (\$ Millions)
Dredging (2/3) at San Dimas Reservoir	1.3		\$ 12.50	CY	\$ 15.9
Dry Excavation at Puddingstone Diversion Reservoir			\$ 3.00	CY	\$ 3.8
Double Dump Truck from Puddingstone Diversion Reservoir to Pits		22	\$ 0.30	MI-CY	\$ 8.4
Dry Excavation (1/3) at San Dimas Reservoir	0.6		\$ 3.00	CY	\$ 1.9
Double Dump Truck from San Dimas Reservoir to Pit		26	\$ 0.30	MI-CY	\$ 5.0
Placement at Pits	1.9		\$ 3.00-7.00	CY	\$ 1.9 - 4.5
				Total	\$ 36.9 - 39.5

8.5.8 SUMMARY AND RECOMMENDATIONS

8.5.8.1 SUMMARY

Over the next 20 years, 1.9 MCY of sediment is planned to be removed from San Dimas Reservoir. The different management alternatives are briefly explained below and the impacts are shown in Table 8-28.

Sediment Management Alternatives

- 1 Dry Excavate → Trucks → Irwindale Pits
Dry excavating the sediment and truck it to a pit in the Irwindale area.
- 2 Dry Excavate → Conveyor → San Dimas SPS → Dry Excavation → Trucks → Irwindale Pits & Landfills
Dry excavate the sediment and place it on a conveyor system where it will be transported to the San Dimas SPS. From the SPS, the sediment can be gradually transported out via trucks to a pit in the Irwindale area or a landfill.
- 3 Sluice (1.3 MCY) → Puddingstone Diversion Reservoir → Dry Excavate → Trucks → Irwindale Pits
+ Dry Excavate (0.6 MCY) → Trucks → Irwindale Pits
It is assumed that two thirds of the 1.9 MCY will be small enough to sluice. Sluice 1.6 MCY from San Dimas Dam along San Dimas Creek to the Puddingstone Diversion Reservoir, where the sediment will be excavated and trucked to a pit in the Irwindale area. The larger material (0.6 MCY) will be excavated similar to alternative one.
- 4 Dredge (1.3 MCY) → Slurry Pipeline → Puddingstone Diversion Reservoir → Dry Excavate → Trucks → Irwindale Pits
+ Dry Excavate (0.6 MCY) → Trucks → Irwindale Pits
It is assumed that two thirds of the 1.9 MCY will be small enough to dredge. Dredge 1.6 MCY from San Dimas Dam into a slurry pipeline along San Dimas Canyon Road and discharge the sediment to the Puddingstone Reservoir. The sediment will be excavated from the Puddingstone Reservoir and trucked to a pit in the Irwindale area. The larger material (0.6 MCY) will be excavated similar to alternative one.

Table 8-28 San Dimas Reservoir Summary Table

Alternative	Quantity Removed (MCY)	Environmental				Social			Implementability Special Permit/Agreement Required ²	Performance		Cost \$ Millions
		Habitat	Water Quality	Groundwater Recharge	Air Quality ¹	Traffic	Visual	Noise		Previous Experience	# of Operations Required in Next 20 years	
1	Dry Excavation	●		○	●		○	○		Yes	3	25
	Trucks				●	●	○	○				
	Irwindale Pits								Yes			
2	Dry Excavation	●		○	●		○	○		Yes	4	43
	Conveyor	○					○	○				
	San Dimas SPS	○			○		○	○				
	Trucks				●	●	○	○				
	Irwindale Pits/Landfills								Yes			
3	Sluice	●	●	○			○			Yes	20	27
	Puddingstone Div. Reservoir	○	●	○			○	○				
	Dry Excavation	○		○	○		○	○				
	Trucks				●	●	○	○				
	Irwindale Pits								Yes			
4	Dredge	○	○	○			○	○		No	7	40
	Slurry Pipeline	○					○	○				
	Puddingstone Diversion Res.	○	●	○			○	○				
	Dry Excavation	○		○	○		○	○				
	Trucks				●	●	○	○				
	Irwindale Pits								Yes			

Legend

●	significant impact
○	possible impact
◐	some impact
	no impact

Notes:

- (a) Use of low-emission trucks would reduce air quality impacts from significant impact (●) to some impact (◐).
- (b) All options require environmental regulatory permit.

8.5.8.2 RECOMMENDATION

It is recommended that all the alternatives be considered for future sediment removal projects at San Dimas Reservoir.

8.6 SANTA ANITA RESERVOIR

8.6.1 BACKGROUND

Santa Anita Dam, shown in Figure 8-73, is a concrete, constant angle arch dam that was built in 1927 by the Flood Control District and functions as a flood risk management and water conservation facility. With a drainage area of 10.8 square miles, Santa Anita Dam had an original storage capacity of 2.2 MCY. Water impounded during the storm season behind the dam is released gradually and diverted into the downstream spreading facilities to recharge groundwater. However, the first 20 cfs discharged from the dam is diverted to a water intake for the City of Sierra Madre. Santa Anita Reservoir is not accessible to the public and is not used for recreation.


Figure 8-73 Photo of Santa Anita Dam



8.6.1.1 LOCATION

Santa Anita Reservoir is located in the San Gabriel Mountains, on Santa Anita Wash, approximately 2.5 miles north of the City of Arcadia, as shown in Figure 8-74.

Figure 8-74 Santa Anita Reservoir Vicinity Map



Santa Anita Canyon is a steep-walled, deeply incised canyon that opens out into the upper alluvial fan of the Los Angeles Basin. Due to the shape of the canyon, Santa Anita reservoir is long and narrow, with a length of approximately 1,500 feet and an average width of 200 feet. The canyon side slopes are rocky and can exceed 2:1 horizontal to vertical.

The average gradient of Santa Anita Wash below the dam is 310 feet per mile. The natural watercourse below the reservoir terminates 1.3 miles downstream in Santa Anita Debris Basin, which is operated by the Flood Control District. Figure 8-75 shows the topography of Santa Anita Canyon at the dam and reservoir.

Figure 8-75 Santa Anita Reservoir Topography




8.6.1.2 ACCESS

Access to the top of the dam is available off Chantry Flats Road via the Flood Control District's access road. Both Chantry Flats Road and the access road are very narrow and winding. Chantry Flats Road can accommodate two-way traffic for most of its length, but the access road can only accommodate one-way traffic. At the top of the dam, an unpaved road runs along the west side of the reservoir allowing vehicular access to the upstream end of the reservoir.

Located on the downstream side of the dam, Santa Anita Debris Basin, Spreading Grounds, and SPS can be accessed via Elkins Avenue, a residential road, as shown in Figure 8-76.

Figure 8-76 Santa Anita Dam Access



8.6.1.3 DAM OUTLETS

In addition to being equipped with a variety of valves, Santa Anita Dam is also equipped with a sluiceway controlled by 5-foot by 5-foot sluice gate. An access tunnel, with dimension of at least 5-feet by 5 feet is not used to discharge water but connects the south edge of the reservoir with an access road on the east side of Santa Anita Wash downstream of the dam.


8.6.1.4 DOWNSTREAM FLOOD CONTROL AND WATER CONSERVATION SYSTEM COMPONENTS

Water that passes through Santa Anita Dam travels 1.3 miles along Santa Anita Wash then to the Santa Anita Debris Basin, which is adjacent to the Santa Anita Spreading Grounds and Santa Anita SPS. Santa Anita Wash continues downstream where it joins the Rio Hondo, which eventually flows into the Los Angeles River.

8.6.1.5 SEDIMENT DEPOSITION AND REMOVAL HISTORY

Figure 8-77 shows the approximate sediment storage in Santa Anita Reservoir. It is the Flood Control District's practice to retain enough storage capacity within a reservoir for two DDEs, which are calculated and determined for each specific reservoir. For reference purposes, Table 8-30 shows the original reservoir capacity at spillway lip and the maximum sediment storage that allows for the storage of one and two DDEs. The graph shows that the Flood Control District has reduced the quantity of sediment in storage at Santa Anita Reservoir on numerous occasions.

Figure 8-77 Graph of Historical Sediment Storage at Santa Anita Reservoir



Note: For July 2004, sediment in storage volume based on new maximum capacity figure of 1.5 MCY.

Sediment has been removed 21 times in the 87-year life of the reservoir. Table 8-29 shows that both excavation and sluicing have been used to remove sediment from Santa Anita Reservoir in the past. The majority of the sediment (69 percent) has been removed through sluicing.

Table 8-29 Summary of Historic Sediment inflows and Cleanouts – Santa Anita Reservoir

Survey Date		Reservoir Capacity (MCY)	Quantity Sluiced (MCY)	Quantity Excavated (MCY)	Sediment Accumulated Between Surveys (MCY)	Sediment in Storage (MCY)
October	1926	2.22	-	-	-	-
March	1928	1.72	-	-	0.50	0.50
January	1936	1.64	-	-	0.09	0.58
July	1938	1.11	-	-	0.53	1.11
February	1940	1.15	0.26	-	0.22	1.07
February	1942	1.13	0.04	-	0.05	1.09
March	1943	0.92	-	-	0.21	1.30
September	1943	0.97	0.10	-	0.05	1.25
May	1944	1.12	0.15	-	-	1.10
January	1947	1.17	0.07	-	0.02	1.05
February	1954	0.91	0.02	-	0.29	1.31
July	1954	0.94	0.25	-	0.21	1.28
August	1955	0.97	0.03	-	-	1.25
February	1956	0.99	0.08	-	0.06	1.23
September	1958	0.95	-	-	0.04	1.27
April	1962	1.02	0.13	-	0.06	1.20
September	1966	0.89	0.02	-	0.15	1.33
June	1967	1.02	0.13	-	-	1.20
October	1968	0.97	0.02	-	0.08	1.25
February	1969	0.53	-	-	0.44	1.69
March	1969	0.42	-	-	0.12	1.80
November	1969	0.93	0.12	0.39	-	1.29
February	1970	1.23	-	0.33	0.03	0.99
November	1970	1.35	-	0.11	-	0.87
October	1973	1.27	-	-	0.08	0.95
April	1978	1.15	-	-	0.12	1.07
May	1978	1.31	0.15	-	-	0.91
March	1980	1.26	-	-	0.05	0.96
August	1980	1.28	0.03	-	-	0.94
December	1981	1.25	-	-	0.03	0.97
September	1982	1.25	-	-	-	0.94
March	1983	1.23	-	-	0.02	0.96
June	1983	1.38	0.15	-	-	0.81
February	1988	1.36	-	-	0.03	0.96
July	1992	1.22	-	-	0.13	1.07
April	1993	1.34	0.12	-	-	0.85
July	2004	1.28	-	-	0.06	0.24
July	2007	1.20	-	-	0.14	0.33
December	2010	1.22	-	-	0.01	0.41

Note: For July 2004, sediment in storage volume based on new maximum capacity figure of 1.5 MCY.

Historically, excavated material has been placed at Santa Anita SPS. This SPS is approximately 1.1 miles downstream of the reservoir.

8.6.2 PLANNING QUANTITY & ASSUMED SEDIMENT CHARACTERISTICS

As described in Section 5, the 20-year planning quantity for sediment inflow into Santa Anita Reservoir is 1.2 MCY.


Approximately two thirds of the sediment in Santa Anita Reservoir’s planning quantity could potentially be small enough to be dredged or sluiced. Given this assumption, if dredging or sluicing was to be employed, approximately 0.8 MCY of sediment could potentially be dredged or sluiced while the remaining 0.4 MCY would need to be excavated.

8.6.3 POTENTIAL STAGING AND TEMPORARY SEDIMENT STORAGE AREAS

8.6.3.1 SANTA ANITA SPS

Santa Anita SPS, as shown in Figure 8-78, is currently owned by the Flood Control District and was originally developed for the receipt of sediment from Santa Anita Reservoir and Debris Basin. As part of the 2011 cleanout project, the Upper Middle Santa Anita SPS was cleared of vegetation. As part of the mitigation efforts from the Upper Middle Santa Anita SPS clearing, the Lower Santa Anita SPS will be re-vegetated once the SPS reaches ultimate capacity. The Upper Santa Anita SPS is currently used as a temporary stockpiling area for debris basin cleanouts. There are no plans to develop the Lower Middle Santa Anita SPS as a SPS.

Figure 8-78 Santa Anita SPS



Santa Anita SPS – Performance

The entire SPS has 3 MCY of remaining capacity, however, there are no plans to fully develop the entire SPS due to the environmental impacts associated with expansion as discussed above. The existing material at the SPS can be excavated, gradually transported out, and placed at an alternative placement site in order to restore capacity at the SPS and be used for future cleanout projects.

Santa Anita SPS – Cost

There is no additional cost to use Santa Anita SPS as it is already owned by the Flood Control District. However, if the SPS is used to transition between different transportation methods, it will incur additional costs to manage and spread the sediment at the SPS (\$2/CY) and place the material in trucks (\$7.50/CY).

8.6.3.2 SANTA ANITA DEBRIS BASIN

Santa Anita Debris Basin, as shown in Figure 8-79, is approximately 1.3 miles downstream of the reservoir and is owned and operated by the Flood Control District.

Figure 8-79 Santa Anita Debris Basin



Santa Anita Debris Basin – Environmental Impacts

Additional environmental permitting would be required to use the debris basin as a staging area during the dry months as it is heavily vegetated. Impacts to water quality and conservation are not expected.

Santa Anita Debris Basin – Social Impacts

The debris basin is adjacent to several residential properties on the west, and any operations in the debris basin would increase traffic and noise in the vicinity of the debris basin. The hours of operation could be limited to minimize disturbance to the residents.

Santa Anita Debris Basin – Implementability

Santa Anita Debris Basin can be used as a staging area, but the availability will be limited to the dry season due to the need to use the debris basin to capture sediment during the storm season. Environmental regulatory permits would also be required to use this site for staging or temporary sediment storage.

Santa Anita Debris Basin – Performance

The debris basin has a capacity of 395,000 CY which would satisfy the need to potentially stage sediment at this location. The debris basin has been used as a staging area in previous sluicing events.

Santa Anita Debris Basin – Cost

There is no additional cost to use Santa Anita Debris Basin as it is already owned by the Flood Control District. However, if the debris basin is used to transition between different transportation methods, it will incur additional costs to manage and spread the sediment (\$2/CY) and place the material in trucks (\$7.50/CY).

8.6.4 REMOVAL ALTERNATIVES

The following section discusses the impacts and costs of sediment removal at Santa Anita Reservoir by means of dry excavation, dredging, and sluicing. Discussion of the transportation and placement alternatives is presented in Sections 8.6.5 and 8.6.6, respectively. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.6.7.

8.6.4.1 DRY EXCAVATION

Dry excavation has been used in the past in Santa Anita Reservoir and could be used in conjunction with the conveyor transportation mode.

Dry Excavation – Environmental Impacts

Emissions from heavy equipment used during dry excavation will impact air quality within the proximity of the excavation site.

Excavating the reservoir is not expected to have impact on water quality. As discussed in Section 6, dewatering a reservoir in order to dry excavate it could impact water conservation if the water is released faster than spreading facilities downstream of the reservoir can handle.

Dry Excavation – Social Impacts

Dry excavation will have minimal social impact due to the remote location of Santa Anita Dam. Recreational users that hike in the vicinity of the reservoir may be subject to air quality and noise impacts.

Dry Excavation – Implementability

Environmental permits may be required prior to the excavation operation, however, there are no implementability concerns with using dry excavation as a removal method.

Dry Excavation – Performance

This method has performed well in the past, and its ability to successfully perform sediment removal is not a concern for future cleanouts. For additional performance discussion, refer to Section 6.

Dry Excavation – Cost

The cost to excavate sediment from a reservoir is approximately \$3 per cubic yard. Excavating 1.2 MCY of sediment would cost approximately \$3.6 million over a 20-year period.

8.6.4.2 DREDGING

Approximately two-thirds of Santa Anita Reservoir’s planning quantity meets the characteristics of dredgeable material. Thus, if dredging is to be employed at Santa Anita Reservoir, another removal method would have to be employed to remove the non-dredgeable material. Dry excavation with conveyors may be the only feasible method to remove the larger, non-dredgeable material from the reservoir.

Dredging – Environmental Impacts

Dredging could impact water quality within Santa Anita Reservoir by increasing the turbidity. However, as discussed in Section 6, water quality concerns could be partially addressed with a silt curtain around the dredge. As discussed in Section 6, dredging sediment (and transporting it via a slurry pipeline) could affect water conservation.

There are also some minor impacts to air quality due the dredging equipment.

Dredging – Social Impacts

Dredging will have minimal social impact due to the remote location of Santa Anita Dam. Recreational users that hike along Chantry Flats Road may be subject to air quality and noise impacts.

Dredging – Implementability

The reservoir would need to be drained to a certain depth for the hydraulic dredge to be operable.

No additional right of way is anticipated to be required for implementation of a dredging operation within the reservoir. Dredging would require environmental regulatory permits.

Dredging has not previously been employed by the Flood Control District and is not considered to be a proven method to remove sediment from the reservoir’s under the Flood Control District’s jurisdiction.

Drawing down the reservoir significantly may still be needed in order to meet the 50-foot water depth capabilities of the hydraulic dredge. Another limitation of dredging is the availability of an area to dewater material downstream.

Dredging – Performance

Assuming a dredge can operate at 200 CY/hr and operate for 6 months, a dredging operation can be performed 5 or 6 times during the 20 year period to remove 0.8 MCY.

Dredging – Cost

Based on the estimated unit cost of \$10.50/CY for dredging, dredging 0.8 MCY of sediment would cost approximately \$8.5 million.

8.6.4.3 SLUICING (AS A REMOVAL METHOD)

Sluicing would only be effective for finer materials and would still require dry excavation for larger materials. It is estimated that approximately two thirds of the material meets the characteristics of sluiceable material.

This section focuses on sluicing as a sediment removal method and discusses the impacts of sluicing within Santa Anita Reservoir only. For the impacts of sluicing downstream of the dam refer to Section 8.6.5.1.

Sluicing (Removal) – Environmental Impacts

Within Santa Anita Reservoir itself, sluicing would be expected to impact vegetation and animal species in a similar manner as excavating sediment from the reservoir would since in both cases the reservoir would need to be drained. See the discussion under Dry Excavation for more information.

During a sluicing operation, water quality within the reservoir would be impacted due to the higher-than-normal sediment concentration. As discussed in Section 6, removing sediment from a reservoir by sluicing could affect water conservation.

Sluicing operations within Santa Anita Reservoir would result in equipment emissions. However, given the Flood Control District's previous sluicing projects, only a few pieces of equipment would be necessary within the reservoir.

Sluicing (Removal) – Social Impacts

Due to the remote location of the reservoir, minimal noise and visual impacts would be associated with sluicing.

Sluicing (Removal) – Implementability

Base flows from Santa Anita Wash have shown to be sufficient to use sluicing as a means of removing sediment from Santa Anita Reservoir. In the past, the flows have supported sluicing events with an average sediment removal of 100,000 CY per event. Environmental permitting will be required to use sluicing to remove sediment from Santa Anita Reservoir.

Sluicing (Removal) – Performance

Based on previous cleanout data, a sluicing event can remove up to 100,000 CY of sediment at this site. Assuming, two thirds of the material is sluiceable, a sluicing event would be required every 2-3 years to remove 0.8 MCY.

Sluicing (Removal) – Cost

The cost to sluice sediment from a reservoir is approximately \$2.50 per cubic yard. Sluicing 0.8 MCY of sediment would cost approximately \$2.0 million over a 20-year period.

8.6.5 TRANSPORTATION ALTERNATIVES

The following section discusses the impacts and costs of transporting sediment removed from Santa Anita Reservoir. The alternatives discussed include sluicing, trucking, conveyor belts, and slurry pipelines. Discussion of the removal alternatives was presented in Section 8.6.4. The placement alternatives are presented in 8.6.6. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.6.7.

8.6.5.1 SLUICING (AS A TRANSPORT METHOD)

This section focuses on the impacts of utilizing sluicing as a transport method to move sediment downstream of Santa Anita Dam along Santa Anita Wash to the Santa Anita Debris Basin. For the impacts of sluicing operations within Santa Anita Reservoir, refer to the discussion of sluicing as a removal method in the previous section. Impacts at Santa Anita Debris Basin were discussed in Section 8.6.3.2.

Sluicing (Transport) – Environmental Impacts

Major sluicing releases of sediment through the dam to the Santa Anita Wash would likely be disruptive to downstream riparian and aquatic habitats.

Sluicing would impact water quality by increasing the turbidity within Santa Anita Wash. As discussed in Section 6, transporting sediment via sluicing could affect water conservation.

Drinking water supplies could be impacted by high turbidity within Santa Anita Wash as the City of Sierra Madre operates a drinking water intake between the dam and the debris basin.

Sluicing (Transport) – Social Impacts

Minimal noise and visual impacts would be associated with sluicing. Visual impacts will consist of flows in Santa Anita Wash with higher levels of sediment than normal. Recreation along the wash could be impacted by sluicing operations.

Sluicing (Transport) – Implementability

Base flows from Santa Anita Wash have shown to be sufficient to use sluicing as a means of transporting sediment along Santa Anita Wash. Environmental permitting will be required to use sluicing to transport sediment.

Sluicing (Transport) – Performance

Based on previous cleanout data, a sluicing event can remove approximately 100,000 CY of sediment. Assuming, two thirds of the material is sluiceable, a sluicing event would be required every 2-3 years to remove 0.8 MCY.

Sluicing (Transport) – Cost

The cost to sluice sediment from a reservoir is approximately \$2.50 per cubic yard. Sluicing 0.8 MCY of sediment would cost approximately \$2.0 million over a 20-year period.

8.6.5.2 TRUCKING

Due to the roadway configuration and load limitations along Chantry Flats Road, trucks cannot operate as a stand-alone transportation mode from the body of Santa Anita Reservoir. However, they are feasible for use in conjunction with sluicing and conveyors where the sediment is transported to the Santa Anita SPS and then trucked to its final placement location.

Trucking – Environmental Impacts

Since existing roads would be used to truck sediment, no particular impacts would be expected on habitat, water quality, or water conservation. Air quality would be impacted due to the truck operations to the residents within proximity of the haul route. Employing low emission trucks would reduce air quality impacts.

Trucking – Social Impacts

Sediment hauling activities would impact traffic and noise for residents in proximity to the truck haul routes, particularly for residential areas to the west and south of the project site, the Arcadia Wilderness Park, the Highland Oaks Elementary School, and the Foothill Middle School.

Trucking – Implementability

All routes pass through the residential areas in the City of Arcadia, although the trucks could alternate use of multiple routes to reduce traffic on any given route. Double dump trucks can be used for this operation.

Trucking – Performance

Double dump trucks, which have the capacity for approximately 16 CY, can operate for 6 months and transport 800,000 CY of sediment. A cleanout operation can be performed every 10 years and remove the total 20-year quantity of 1.2 MCY

This method has performed well in the past, and its ability to successfully perform sediment removal is not a concern for future cleanouts.

Trucking – Cost

Trucking costs are approximately \$0.30/CY-Mile for a double dump truck, and assuming the sediment is taken to a pit in the Irwindale area which is 12 miles away (one way), the total cost for the 20-year period for 1.2 MCY of removal is approximately \$8.8 million.

8.6.5.3 CONVEYOR BELTS

A conveyor system can be combined with dry excavation in order to transport the material 1.3 miles downstream through the access tunnel to the Santa Anita SPS, as performed in 2011.

Conveyor Belts – Environmental Impacts

The conveyor system would be installed along the existing access road from the outlet of the access tunnel and have minimal impact on habitat along the route. A conveyor system would have very minimal air quality impacts.

Conveyor Belts – Social Impact

Use of a conveyor belt system may result in visual impacts for residents or recreational users along the conveyance route, however, the impact is expected to be minimal. Also, while the conveyor operations will create some noise, it has not been an issue for past operations.

Conveyor Belts – Implementability

Conveyor systems have the ability handle relatively circuitous alignments as long as the turning radii are no less than approximately 300 feet. Because of the infrequent need for cleanouts, a conveyor would be installed on a temporary basis.

Conveyor Belts – Performance

Assuming a conveyor system can operate at 500 CY/hr and operate for 6 months, a conveyor operation would be required every 8 years to remove the total 20-year quantity of 1.22 MCY.

Conveyor Belts – Cost

Conveyor costs are approximately \$800/LF for installation and operating costs. The cost for 1.3 miles of conveyor would be approximately \$5.5 million.

8.6.5.4 SLURRY PIPELINE

A slurry pipeline would only be feasible if dredging is used. The dredge would pump the sediment/water into a 12" HDPE pipe which could possibly be routed through the access tunnel, along the access road, and eventually discharge into the debris basin. This would require significant modification to the upstream tunnel entrance since it is normally sealed when the reservoir contains water. The sediment could be dewatered at the debris basin and eventually trucked out to the final placement site. Impacts associated with using Santa Anita Debris Basin were discussed previously.

Slurry Pipeline – Environmental Impacts

The slurry pipeline would be constructed along the existing access road and not likely impact habitat. Water quality at the dewatering site would be impacted by high turbidity. Also, water supplies to the City of Sierra Madre would be impacted because their intake would be bypassed by the slurry pipeline.

Slurry Pipeline – Social Impacts

The slurry pipeline would have minimal social impact since it would be placed along the remote access road.

Slurry Pipeline – Implementability

While it is technically feasible, the biggest implementability concern with the slurry pipeline is the connection through the upstream end of the access tunnel. The remainder of the route does not present implementability concerns.

Slurry Pipeline – Performance

Assuming a dredge operation can remove 200 CY/hr, the 12" HDPE slurry pipeline will have approximately 15 cfs flowing in it. No booster stations would be required due to the elevation change from the reservoir to the debris basin.

Slurry Pipeline – Cost

The slurry pipeline cost is approximately \$37.50/LF for an above ground 12" HDPE pipe. For a 1.5 mile long slurry pipe, the total cost is approximately \$297,000.

8.6.6 PLACEMENT ALTERNATIVES

This section discusses the impacts and costs at potential placement alternatives for sediment removed from Santa Anita Reservoir. Specifically, this section discusses the placement of sediment at landfills and pits. Discussion of the removal and transportation was presented in Sections 8.6.4 and 8.6.5, respectively. Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.6.7.

Combined alternatives that address all phases of the sediment management process are presented and discussed in Section 8.6.7.

8.6.6.1 LANDFILLS

Scholl Canyon Landfill is the closest landfill to Santa Anita Reservoir at a distance of 13 miles. More information regarding the landfill can be found in Section 6.

8.6.6.2 QUARRY WITH EXISTING OPERATIONS

There are existing operational pits in the Irwindale area at a distance of 12 miles that could accept material from Santa Anita Reservoir as discussed in Section 6.

It is assumed that one third of the material will be high quality material that will be of value to the existing operational pits. In exchange for this high quality material, it is assumed that the Flood Control District will be allowed to place the same amount of lower quality material in the operational quarry pits. The remaining one third of the material that will be placed at the pit will be subject to a tipping fee.

8.6.6.3 ACQUIRED QUARRY

As discussed previously, the acquisition of a quarry for placement of sediment from facilities under the jurisdiction of the Flood Control District is being pursued for sediment management. Acquisition of a quarry in the Irwindale area would be most desirable for sediment management operations related to Santa Anita Reservoir.

It will be assumed that acquiring a quarry could potentially cost the Flood Control District approximately \$1 per CY and that placement of sediment would cost \$2 per CY.

In order to conserve space in an acquired quarry, the high quality material can still be taken an existing quarry operation where the Flood Control District can place an equivalent volume of lower quality material. The remaining material can be placed at the acquired quarry.

8.6.6.4 SEDIMENT PLACEMENT SITES

As mentioned earlier, Santa Anita SPS is an existing SPS, 1.5 miles downstream of Santa Anita Dam. The SPS can be filled until the remaining currently available capacity is filled. However, there are no plans to expand the SPS and increase capacity.

8.6.7 COMBINED SEDIMENT MANAGEMENT ALTERNATIVES

8.6.7.1 COMBINED ALTERNATIVE 1:

DRY EXCAVATION > CONVEYOR > SANTA ANITA SPS > DRY EXCAVATION > TRUCKING > IRWINDALE PITS & LANDFILLS

The sediment can be dry excavated and placed on a conveyor system to the Santa Anita SPS, as shown in Figure 8-80. Once remaining capacity at the SPS is exhausted, the material at the SPS can be gradually transported out via trucks at a rate that reduces social impacts and be taken to either a pit in the Irwindale area or a landfill, as shown in Figure 8-81. It would take 3 cleanout events, or every 8 years, to remove the expected 20-year quantity. The total cost is estimated to be approximately 33 million, as shown in Table 8-30. It is assumed that only one third of the material will be subject to a tipping or acquisition fee as discussed in Section 8.6.6.

Figure 8-80 Santa Anita Reservoir Management Alternative 1 – Map 1 of 2




Figure 8-81 Santa Anita Reservoir Management Alternative 1 – Map 2 of 2




Table 8-30 Santa Anita – Alternative 1 Cost Estimate

Activity	Amount (MCY)	Distance (MI)	Unit Cost	Unit	Total Cost (\$ Millions)
Dry Excavation at Santa Anita Reservoir	1.2		\$ 3.00	CY	\$ 3.6
Conveyor System from Reservoir to SPS		1.3	\$ 800.00	LF	\$ 5.5
Spreading Sediment at SPS			\$ 2.00	CY	\$ 2.4
Dry Excavation at SPS			\$ 7.50	CY	\$ 9.2
Double Dump Truck to Pits/Landfills		24	\$ 0.30	MI-CY	\$ 8.8 - 9.0
Placement Fee			\$ 7.00	CY	\$ 1.2 – 2.8
				Total	\$ 30.7 – 32.3

8.6.7.2 COMBINED ALTERNATIVE 2:

SLUICING > SANTA ANITA SPS > EXCAVATE > TRUCKING > IRWINDALE PITS & LANDFILLS

+ DRY EXCAVATION > CONVEYOR BELT > SANTA ANITA SPS > EXCAVATE > TRUCKING > IRWINDALE PITS & LANDFILLS

Two thirds of the sediment can be sluiced from the reservoir and into Santa Anita Wash and eventually placed at Santa Anita SPS, as shown in Figure 8-82. The material will be dewatered at the debris basin, transported to the SPS, and gradually transported out via trucks to the final placement location at a pit in the Irwindale area or a landfill at a rate that reduces social impacts, as shown in Figure 8-83. However, the remaining one third of the larger material would not be suitable for sluicing and will have to be excavated similar to alternative 1. It would take 7 sluicing events, or a cleanout every 3 years, to remove the expected 20-year removal quantity. The total cost is estimated to be approximately \$32 million, as shown in Table 8-31 below. It is assumed that only one third of the material will be subject to a tipping or acquisition fee as discussed in Section 8.6.6.

Figure 8-82 Santa Anita Reservoir Management Alternative 2 – Map 1 of 2




Figure 8-83 Santa Anita Reservoir Management Alternative 2 – Map 2 of 2




Table 8-31 Santa Anita – Alternative 2 Cost Estimate for Existing Quarry

Activity	Amount (CY)	Distance (MI)	Unit Cost	Unit	Total Cost (\$ Millions)
Sluicing (2/3) at Santa Anita Reservoir	0.8		\$ 2.50	CY	\$ 2.0
Dry Excavation (1/3) at Santa Anita Reservoir	0.4		\$ 3.00	CY	\$ 1.2
Conveyor		1.3	\$ 800.00	LF	\$ 5.5
Spreading Sediment at SPS			\$ 2.00	CY	\$ 2.4
Dry Excavation at SPS			\$ 7.50	CY	\$ 9.2
Double Dump Truck to Pits/Landfills	1.2	24	\$ 0.30	MI-CY	\$ 8.8 - 9.0
Placement Fee			\$ 7.00	CY	\$ 1.2 – 2.8
				Total	\$30.3- \$32.1

8.6.7.3 COMBINED ALTERNATIVE 3:

DREDGING > SLURRY PIPELINE > SANTA ANITA SPS > DRY EXCAVATION > TRUCKING > LANDFILLS & PITS
+ DRY EXCAVATION > CONVEYOR BELT > SANTA ANITA SPS > DRY EXCAVATION > TRUCKING > LANDFILLS & PITS

Two thirds of the sediment can be dredged from the reservoir and discharged at Santa Anita SPS via a 12" HDPE slurry pipeline, as shown in Figure 8-84. The material can be dewatered at the debris basin and transported to the SPS and gradually transported out via trucks to the final placement location, either a landfill or a pit in the Irwindale area, at a rate that reduces social impacts, as shown in Figure 8-85. However, the remaining one third of the large material would not be suitable for dredging and will have to be excavated similar to Alternative 1. It would take 5 or 6 dredging events, or a cleanout every 3 or 4 years, to remove the expected 20-year removal quantity. The total cost is estimated to be approximately \$39 million, as shown in Table 8-32 below. It is assumed that only one third of the material will be subject to a tipping or acquisition fee as discussed in Section 8.6.6.

Figure 8-84 Santa Anita Reservoir Management Alternative 3 – Map 1 of 2




Figure 8-85 Santa Anita Reservoir Management Alternative 3 – Map 2 of 2




Table 8-32 - Santa Anita – Alternative 3 Cost Estimate for Existing Quarry

Activity	Amount (MCY)	Distance (MI)	Unit Cost	Unit	Total Cost
Dredging (2/3) at Santa Anita Reservoir	0.8		\$ 10.50	CY	\$ 8.5
Slurry Pipeline		1.3	\$37.50	LF	\$ 0.3
Dry Excavation (1/3) at Santa Anita Reservoir	0.4		\$ 3.00	CY	\$ 1.2
Conveyor from Reservoir to SPS		1.3	\$ 800.00	LF	\$ 5.5
Spreading Sediment at SPS	1.2		\$ 2.00	CY	\$ 2.4
Dry Excavation at SPS			\$ 7.50	CY	\$ 9.2
Double Dump Truck to Pits/Landfills		24	\$ 0.30	MI-CY	\$ 8.8 - 9.0
Placement Fee			\$ 7.00	CY	\$ 1.2 – 2.8
				Total	\$ 37.1 – 38.9

8.6.8 SUMMARY AND RECOMMENDATIONS**8.6.8.1 SUMMARY**

Over the next 20 years, 1.2 MCY of sediment is planned to be removed from Santa Anita Reservoir. The different management alternatives are briefly explained below and the impacts are shown in Table 8-33. All the alternatives will use Santa Anita SPS as a temporary storage area where the sediment can be transported out gradually in order to reduce traffic impacts.

Management Alternatives

- 1 Dry Excavation → Conveyor → Santa Anita SPS → Dry Excavate → Trucks → Irwindale Pits & Landfill
Dry excavate the sediment and place it on a conveyor where it will transport the sediment to the Santa Anita SPS. The sediment can be gradually transported out to a pit in the Irwindale area or landfill.
- 2 Sluice (0.8 MCY) → Santa Anita Debris Basin → Santa Anita SPS → Dry Excavate → Trucks → Irwindale Pits & Landfill + Dry Excavate (0.4 MCY) → Trucks → Irwindale Pits
Sluice the smaller sediment (0.8 MCY) from the Santa Anita Reservoir to the Santa Anita Debris basin where the sediment can be dewatered. The dewatered sediment can be placed at the Santa Anita SPS using excavation equipment where it can be excavated and transported out gradually via trucks to a pit in the Irwindale area or a landfill. The larger sediment (0.4 MCY) must be removed via alternative one.
- 3 Dredge(0.8 MCY) → Santa Anita Debris Basin → Santa Anita SPS → Dry Excavate → Trucks → Irwindale Pits & Landfill + Dry Excavate (0.4 MCY) → Trucks → Irwindale Pits
Dredge the smaller sediment from the Santa Anita Reservoir where it can be transported via a slurry pipeline to the Santa Anita Debris Basin where it can be dewatered. The dewatered sediment can be placed at the Santa Anita SPS using excavation equipment where it can be excavated and transported out gradually via trucks to a pit in the Irwindale area or a landfill. The larger sediment (0.4 MCY) must be removed via alternative one.

Table 8-33 - Santa Anita Reservoir Summary Table

Alternative		Quantity Removed (MCY)	Environmental				Social			Implementability	Performance		Cost
			Habitat	Water Quality	Groundwater Recharge	Air Quality ^(a)	Traffic	Visual	Noise	Special Permit/Agreement Required ^(b)	Previous Experience	# of Operations Required in Next 20 years	\$ Millions
1	Dry Excavation	1.2	●		○	●		○	○		Yes	3	33
	Conveyor						●						
	Santa Anita SPS		○				●	●					
	Trucks				●	●	●	●					
	Irwindale Pits/Landfill								Yes				
2	Sluice	0.8	●	●	●		●			Yes	7	32	
	Santa Anita DB/SPS	●	●	○	●		●	●					
	Conveyor	0.4					●						
	Dry Excavation	1.2	●			●		●					
	Trucks				●	●	●	●					
	Irwindale Pits/Landfill							Yes					
3	Dredge	0.8	●	●	○	●			○		No	6	39
	Slurry Pipeline						●						
	Santa Anita DB/SPS		●	●	○	●		●	●				
	Conveyor	0.4					●			Yes			
	Dry Excavation	1.2	●			●		●	●				
	Trucks					●	●	●	●				
	Irwindale Pits/Landfill								Yes				

Legend:

●	significant impact
○	possible impact
◐	some impact
	no impact

Notes: (a) Use of low-emission trucks would reduce air quality impacts from significant impact (●) to some impact (◐).
(b) All options require environmental regulatory permit.

8.6.8.2 RECOMMENDATION

It is recommended that all the alternatives be considered for future sediment removal projects at Santa Anita Reservoir.